

**Grantee: Mississippi**

**Grant: B-06-DG-28-0001**

**April 1, 2018 thru June 30, 2018 Performance Report**

---



**Grant Number:**

B-06-DG-28-0001

**Obligation Date:**

04/13/2006

**Award Date:**

04/03/2006

**Grantee Name:**

Mississippi

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$5,058,185,000.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$5,058,185,000.00

**Estimated PI/RL Funds:**

\$1,200,000.00

**Total Budget:**

\$5,059,385,000.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

Hurricane Katrina made land fall in Mississippi on August 29, 2005 and turned out to be the worst natural disaster to ever hit the United States. Damage along Mississippi's Gulf Coast was widespread and damage estimates were over \$125 billion dollars. FEMA reported 65,380 homes were damaged or destroyed and estimated 44 million cubic yards of debris in south Mississippi. The Mississippi Development Authority (MDA) has developed plans and programs to address disaster relief, long-term recovery and restoration of infrastructure.

### Recovery Needs:

Recovery Needs: 1. Assistance to homeowners affected by the storm. 2. Assistance with fraud and abuse in connection with the rebuilding activities. 3. Assistance with code enforcement in the rebuilding process. 4. Assistance to Public Housing Authorities in providing affordable housing to low-income families. 5. Assistance with the rebuilding of public infrastructure such as water and sewer. 6. Ratepayer mitigation in order to protect residential and business customers from bearing the entire cost of the utility infrastructure restoration and rebuilding. 7. Wind Insurance Mitigation in order to maintain affordable insurance rates for the Mississippi Gulf Coast. 8. Programs to support economic development 9. Programs to increase the availability and affordability of small rental properties.

### Public Comment:

## Overall

**Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$5,059,008,132.88

**Total Budget**

\$0.00

\$5,059,008,132.88

**Total Obligated**

\$0.00

\$5,059,008,132.88

**Total Funds Drawdown**

\$37,238,469.06

\$4,929,062,456.02

**Program Funds Drawdown**

\$37,162,761.79

\$4,927,953,101.14

**Program Income Drawdown**

\$75,707.27

\$1,109,354.88

**Program Income Received**

\$75,707.27

\$1,109,354.88

**Total Funds Expended**

\$32,633,561.02

\$4,929,240,533.76

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		44.32%
Overall Benefit Percentage (Actual)		43.55%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$758,907,750.00	\$0.00
Limit on Admin/Planning	\$1,011,877,000.00	\$209,835,384.64
Limit on Admin	\$252,969,250.00	\$191,789,560.66
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

SUMMARY FOR 2nd QUARTER 2018 QPR:

1st allocation

Mississippi continues to make progress in the Katrina disaster recovery efforts in the second quarter of 2018.

Through the Homeowner's Assistance Program (HAP) \$2 billion have been disbursed to nearly 28,000 families. The Elevation Grant Program (EGP) has disbursed approximately \$37 million.

Under the Long Term Workforce Housing (LTWH) initiative, grants and loans were made to for-profits, non-profits and local units of government to increase the availability of affordable housing. These projects have constructed and/or rehabilitated single- and multi-family housing, provided homebuyer assistance to eligible households, and provided loans to small developers. In addition, several projects provided public services and planning activities for LTWH and the Neighborhood Home Program (NHP). A total of 1,201 homeowners have been assisted through the homebuyer assistance (HBA) projects with expenditures totaling over \$78.4 million. In addition, 742 new construction units, 416 rehabilitation and 328 NHP rehab units have been completed.

The Public Housing Program allocated funds to coastal public housing authorities for the construction, repair and rehabilitation of low-income housing units damaged or destroyed by Hurricane Katrina. There are 18 projects in service providing 1,758 units, and all construction was completed. Total Public Housing units from Grant 1 and 2 are 1,833. All project funds have been disbursed as planned, and all activities are complete.

The infrastructure grant program has completed the final stages of rebuilding the coast's water and wastewater infrastructure systems. The funds are administered by the Mississippi Department of Environmental Quality (MDEQ) as well as the local entities awarded. All projects under this grant are closed. No construction is remaining.

Economic development projects are under way to restore the area's quality of life. As of June 30, 2018, the Economic Development program has awarded a total of 62 sub-grants with approximately \$333 million under contract. Fifty-five (55) projects have completed Katrina CDBG-funded construction, one (1), the MGCCC Nursing School, is substantially complete but still working on punch list work (projected to be completed by 7/31/2018), and one (1), the Maritime Facility Basic Skills Training Annex (BSTA), has not begun construction. A total of 6,271 jobs are projected to be created, and 5,934 jobs have been created to date. In addition, 81 jobs were created by one (1) terminated project, bringing the total number of jobs created to date to 6,015. A total of 721 jobs were projected to be retained and were verified as retained as of the subgrant closeout dates. One (1) project was closed out during the reporting period. Forty-five (45) completed projects and five (5) terminated projects had been closed out



as of the end of the reporting period. Two (2) closeout packages are currently under review and are expected to be approved in the next quarter.

The Tourism Industry Restoration program awarded 28 sub-grants totaling approximately \$5 million. The sub-grant close-out process is complete, and close-outs have been executed for all 28 projects.

Progress continues on the construction of Community Revitalization projects for the quarter ending June 30, 2018. All projects are located in the six lower counties of Hancock, Harrison, Jackson, George, Stone and Pearl River, with the largest concentration of projects in the three coastal counties most impacted by the storm. Approximately \$292 million has been disbursed with 88 projects complete.

The Go Zone Revitalization Grants program provides funding for eligible CDBG community development activities in the 49 Presidential declared disaster counties, excluding the lower six counties of George, Harrison, Hancock, Jackson, Pearl River and Stone. The Go Zone program disbursed approximately \$56 million. Of the 43 grants awarded, all are complete and closed.

The Port of Gulfport Restoration Project is proceeding. Travelers Insurance, the bond company that has taken over work on the facilities contract, has stayed on their original schedule and may have improved the delivery time slightly. The end of September 2018 still holds as the completion date. All suspension of projects on the site have been lifted. We are pushing all contractors to complete the remainder of their work in an effort to complete almost all of the projects by October 31, 2018. Phase One Infrastructure construction suspension has been lifted, and the contractor is working to complete the remainder of his work. Phase 2 Site and Infrastructure is nearing completion with paving and striping being the majority of the work remaining. The anticipated completion of this project has been pushed beyond our previous projections and remains an issue with this contractor. Work on Terminal 1 M & R has been completed, and the tenant has moved into this facility. Construction for the Marine Research Facility is complete, and we are waiting for the final closeout package from the CM to close this contract. The paving and infrastructure project for North Harbor has not reached final completion, and the contractor has been notified that liquidated damages may be assessed. The Landscaping and Fencing project is complete, and we will close the contract in July. Phase 3 Site and Infrastructure contract suspension has been lifted, and we expected delivery of this area to be turned over on August 1, 2018. Terminal 1 Electrical contract has reached substantial completion, and we anticipate closeout of this project in August 2018. The Site Security for West Pier has begun their construction. Barge mooring has reached final completion, and we await the closeout documents for this project. Final payment of the cranes has been made. All engineering and construction services are progressing as planned. To date, 1,722 jobs have been created related to program planning and construction services. All job numbers will continue to be monitored in an effort to document compliance with the national objective.

The Hancock County Long-Term Recovery or "Ground Zero" Program is designed to provide special assistance to this county, which suffered the most dramatic damage from Hurricane Katrina. The program funds locally conceived and prioritized projects designed to rebuild public infrastructure and revitalize the county's economy, particularly recapturing the area's pre-Katrina identity as a destination for regional tourism. As of June 30, 2018, the Hancock County Long-Term Recovery program has disbursed approximately \$150 million. Of the total 45 projects, 39 projects are complete and closed out, 5 projects are complete and awaiting closeout, and 1 project has not started construction.

Some activities in this QPR reflect drawdown amounts for the quarter that differ from the expense amounts for the quarter. These quarterly variances are due to timing between expenses as of the end of the quarter and drawdowns completed by the end of the quarter. Quarterly reconciliations support that the year-to-date expenses and revenue are correct, and that cumulative drawdowns do not exceed cumulative expenses.

Several activities have negative expenses for the quarter. These negative quarterly amounts are due to reimbursements for overpayments.

Please note that the overall benefit percentage requirement calculations in this QPR do not take into account waivers associated with this grant. Calculations including waivers indicate that this grant is projected at 60.53% to date and actual at 61.53% to date.



## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Homeowner Programs	(\$892.52)	\$2,338,222,132.19	\$2,338,209,791.22
0002, Housing for Renters	\$0.00	\$4,018,249.86	\$4,000,000.00
0004, Public Housing	\$0.00	\$101,128,443.17	\$101,128,443.17
0010, Bldg Permit - Inspections	\$0.00	\$9,262,694.30	\$9,262,694.30
0022, Infrastructure - Local	\$0.00	\$599,251,863.22	\$599,251,863.22
0023, Privately Owned Utilities	\$0.00	\$440,000,000.00	\$440,000,000.00
0030, Economic Development	\$35,608,411.03	\$1,431,878,479.48	\$1,307,018,177.74
0040, Public Services	\$0.00	\$5,483,919.34	\$5,483,919.34
0099, Administrative Costs	\$1,555,243.28	\$129,762,351.32	\$123,598,212.15



## Activities

**Project # / Title:** 0001 / Homeowner Programs

**Grantee Activity Number:** 0001 HAP ELEVATION (LOW/MOD)

**Activity Title:** HAP ELEVATION (LOW/MOD)

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0001

**Projected Start Date:**

04/01/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$22,227,356.91

**Total Budget**

(\$3,455.06)

\$22,227,356.91

**Total Obligated**

(\$3,455.06)

\$22,227,356.91

**Total Funds Drawdown**

(\$78.75)

\$22,227,096.72

**Program Funds Drawdown**

(\$78.75)

\$22,227,096.72

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

(\$78.75)

\$22,227,096.72

Mississippi Development Authority1

(\$78.75)

\$22,227,096.72

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The Homeowner Elevation Grant Program provides grants of \$30,000 to approved applicants of the Homeowner Assistance Program (Phase I and Phase II) in Hancock, Harrison, Jackson, and Pearl River counties. This grant program helps these homeowners defray the cost of elevating their homes to the most recent FEMA elevation requirements.

**Location Description:**

Eligible applicants for Phase I and Phase II Homeowner Assistance Grants.

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	615/620
# of Singlefamily Units	0	615/620

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	489/485	135/135	624/620	100.00
# Owner Households	0	0	0	489/485	135/135	624/620	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 0001 HAP ELEVATION (UN)

**Activity Title:** HAP ELEVATION UN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0001

**Project Title:**

Homeowner Programs

**Projected Start Date:**

04/01/2006

**Projected End Date:**

06/30/2012

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Mississippi Development Authority1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$15,199,733.89

**Total Budget**

(\$2,029.13)

\$15,199,733.89

**Total Obligated**

(\$2,029.13)

\$15,199,733.89

**Total Funds Drawdown**

(\$46.25)

\$15,199,581.08

**Program Funds Drawdown**

(\$46.25)

\$15,199,581.08

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

(\$46.25)

\$15,199,581.08

Mississippi Development Authority1

(\$46.25)

\$15,199,581.08

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The Homeowner Elevation Grant Program provides grants of \$30,000 to approved applicants of the Homeowner Assistance Program (Phase I and Phase II) in Hancock, Harrison, Jackson, and Pearl River counties. This grant program helps these homeowners defray the cost of elevating their homes to the most recent FEMA elevation requirements.

**Location Description:**

Eligible applicants for Phase I and Phase II Homeowner Assistance Grants.

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	375/382
# of Singlefamily Units	0	375/382

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	378/382	0.00	
# Owner Households	0	0	0	0/0	0/0	378/382	0.00	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0001 HAP PHASE I (LOW/MOD)

**Activity Title:** HAP PHASE I (LOW/MOD)

**Activity Category:**

Payment for homeowner compensation (Mississippi only)

**Project Number:**

0001

**Projected Start Date:**

04/01/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$387,588,781.90
<b>Total Budget</b>	\$0.00	\$387,588,781.90
<b>Total Obligated</b>	\$0.00	\$387,588,781.90
<b>Total Funds Drawdown</b>	\$0.00	\$387,588,781.90
<b>Program Funds Drawdown</b>	\$0.00	\$387,588,781.90
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$387,588,781.90
Mississippi Development Authority1	\$0.00	\$387,588,781.90
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Phase I Homeowner Assistance Grants in Hancock, Jackson, Pearl River and Harrison Counties who qualify as low-to-moderate income households based on self reported income.

**Location Description:**

Hancock, Jackson, Pearl River and Harrison Counties

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4827/4827	2264/2264	7091/7091	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 0001 HAP PHASE I (UN)

**Activity Title:** HAP PHASE I (UN)

**Activity Category:**

Payment for homeowner compensation (Mississippi only)

**Project Number:**

0001

**Projected Start Date:**

04/01/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$1,028,933,270.40

**Total Budget**

(\$34,335.10)

\$1,028,933,270.40

**Total Obligated**

(\$34,335.10)

\$1,028,933,270.40

**Total Funds Drawdown**

(\$767.52)

\$1,028,931,713.36

**Program Funds Drawdown**

(\$767.52)

\$1,028,931,713.36

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$341.20

**Total Funds Expended**

(\$767.52)

\$1,028,931,713.36

Mississippi Development Authority1

(\$767.52)

\$1,028,931,713.36

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The purpose of the Homeowner Grant Assistance Program is to provide a one-time grant payment, up to a maximum of \$150,000, to eligible homeowners who suffered flood damage to their primary residence as of August 29, 2005, from Hurricane Katrina. In exchange for the grant payment, a qualifying homeowner must agree to a covenant on their property that establishes flood insurance and building/rebuilding requirements for the applicant or any future owner of the property. After certain deductions, the homeowner has complete discretion of the use of grant funds, as allowable by State and Federal law, as they work through their personal disaster recovery situation.

**Location Description:**

Homeowners in Hancock, Harrison, Jackson and Pearl River Counties

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	14289/14289	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 0001 HAP PHASE II (LOW/MOD)

**Activity Title:** HAP PHASE II (LOW/MOD)

**Activity Category:**

Payment for homeowner compensation (Mississippi only)

**Project Number:**

0001

**Projected Start Date:**

04/03/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$363,968,290.46
<b>Total Budget</b>	\$0.00	\$363,968,290.46
<b>Total Obligated</b>	\$0.00	\$363,968,290.46
<b>Total Funds Drawdown</b>	\$0.00	\$363,968,290.46
<b>Program Funds Drawdown</b>	\$0.00	\$363,968,290.46
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$363,968,290.46
Mississippi Development Authority1	\$0.00	\$363,968,290.46
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The purpose of Phase II of the Homeowner Assistance Grant Program is to provide a one-time grant payment, up to a maximum of \$100,000, to eligible homeowners who suffered flood damage to their primary residence as of August 29, 2005 from Hurricane Katrina. Applicants are not required to have maintained insurance on their damaged properties, and eligible applicants include both those whose homes were located inside and outside the floodplain. Eligible applicants must have a household income at or below 120% of the Area Median Income. Applicants must complete a financial counseling requirement to receive funding. After certain deductions, homeowners have complete discretion of the use of grant funds, as allowable by State and Federal law, as they work through their personal disaster recovery situations.

**Location Description:**

Homeowners in Hancock, Harrison, Jackson and Pearl River Counties

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3947/3946	1349/1350	5296/5296	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 0001 HAP PHASE II (UN)

**Activity Title:** HAP PHASE II (UN)

**Activity Category:**

Payment for homeowner compensation (Mississippi only)

**Project Number:**

0001

**Projected Start Date:**

04/03/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$68,930,824.27
<b>Total Budget</b>	(\$304.00)	\$68,930,824.27
<b>Total Obligated</b>	(\$304.00)	\$68,930,824.27
<b>Total Funds Drawdown</b>	\$0.00	\$68,930,724.27
<b>Program Funds Drawdown</b>	\$0.00	\$68,930,724.27
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$68,930,724.27
Mississippi Development Authority1	\$0.00	\$68,930,724.27
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The purpose of Phase II of the Homeowner Assistance Grant Program is to provide a one-time grant payment, up to a maximum of \$100,000, to eligible homeowners who suffered flood damage to their primary residence as of August 29, 2005 from Hurricane Katrina. Applicants are not required to have maintained insurance on their damaged properties, and eligible applicants include both those whose homes were located inside and outside the floodplain. Eligible applicants must have a household income at or below 120% of the Area Median Income. Applicants must complete a financial counseling requirement to receive funding. After certain deductions, homeowners have complete discretion of the use of grant funds, as allowable by State and Federal law, as they work through their personal disaster recovery situations.

**Location Description:**

Homeowners in Hancock, Harrison, Jackson and Pearl River Counties

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.





## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	1080/1080	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 0001 HAP PROGRAM DELIVERY COST PHASE I  
**Activity Title:** HAP PROGRAM DELIVERY COST PHASE I

**Activity Category:**

Payment for homeowner compensation (Mississippi only)

**Project Number:**

0001

**Projected Start Date:**

02/21/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$121,434,988.61
<b>Total Budget</b>	\$0.00	\$121,434,988.61
<b>Total Obligated</b>	\$0.00	\$121,434,988.61
<b>Total Funds Drawdown</b>	\$0.00	\$121,434,988.61
<b>Program Funds Drawdown</b>	\$0.00	\$121,434,988.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$121,434,988.61
Mississippi Development Authority1	\$0.00	\$121,434,988.61
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity includes delivery costs associated with the Homeowner Assistance Phase I Grants. Delivery costs include call center, service centers, outreach and verification expenses.

**Location Description:**

Hancock, Harrison, Jackson, and Pearl River Counties in Mississippi

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>0001 HAP PROGRAM DELIVERY COST PHASE II</b>
<b>Activity Title:</b>	<b>HAP PROGRAM DELIVERY COST PHASE II</b>

**Activity Category:**

Payment for homeowner compensation (Mississippi only)

**Project Number:**

0001

**Projected Start Date:**

02/21/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$37,350,344.25
<b>Total Budget</b>	\$0.00	\$37,350,344.25
<b>Total Obligated</b>	\$0.00	\$37,350,344.25
<b>Total Funds Drawdown</b>	\$0.00	\$37,350,344.25
<b>Program Funds Drawdown</b>	\$0.00	\$37,350,344.25
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$37,350,344.25
Mississippi Development Authority1	\$0.00	\$37,350,344.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity includes delivery costs associated with the Homeowner Assistance Phase II Grants. Delivery costs include call center, service centers, outreach, verification and illegibility expenses.

**Location Description:**

Hancock, Harrison, Jackson, and Pearl River Counties in Mississippi

**Activity Progress Narrative:**

Anticipated grant closeout date is December 2018.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 0001 HAP R101002M - MS DEPT OF ARCHIVES & HISTORY

**Activity Title:** MS DEPARTMENT OF ARCHIVES AND HISTORY

**Activity Category:**

Payment for homeowner compensation (Mississippi only)

**Project Number:**

0001

**Projected Start Date:**

09/15/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Department of Archives & History

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,471,605.93
<b>Total Budget</b>	\$0.00	\$2,471,605.93
<b>Total Obligated</b>	\$0.00	\$2,471,605.93
<b>Total Funds Drawdown</b>	\$0.00	\$2,471,605.93
<b>Program Funds Drawdown</b>	\$0.00	\$2,471,605.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,471,605.93
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Mississippi Department of Archives and History is the dedicated State Historic Preservation Office for the State of Mississippi. The funding afforded by this grant will allow the Department to meet its certification requirements under the National historical Preservation Act and to augment the SHPO's Hurricane Relief Grant Program for Historic Preservation. These funds will be used to assist property owners and other applications in the counties of Hancock, Harrison Jackson, and Pearl River in the rehabilitation of Katrina damaged Historic Properties, especially those listed on the National Register of Historic Placed maintained by the US Department of Interior, those designated by the SHPO on its inventory of historic places and those locally designated historic placed and districts. A portion of the funds will also carry out other programmatic mitigation measures where adverse effects have already taken place or cannot be avoided. Completed and closed out 2Q17.

**Location Description:**

Hancock, Harrison, Jackson and Pearl River Counties in Mississippi.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 0001 LTWH R116007LTW - UN SUNSOUTH, LLC

**Activity Title:** SUNSOUTH, LLC

**Activity Category:**

Construction of new replacement housing

**Project Number:**

0001

**Projected Start Date:**

12/01/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

11/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

SunSouth, LLC

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$600,000.00
<b>Total Budget</b>	\$0.00	\$600,000.00
<b>Total Obligated</b>	\$0.00	\$600,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$600,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$600,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$600,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Subrecipient shall develop 215 single family homes in Pascagoula, Mississippi. 124 of these units will be sold to individuals who have incomes of eighty percent (80%) or less of AMI. The remaining lots, including any lots on which no homes have been constructed, may be transferred at no cost to individuals who bring independent financing sources to fund one hundred percent (100%) of the price of home construction and who have incomes of one hundred twenty percent (120%) or less of AMI. This activity is related to 0001 LTWH R116007LTW - LM SunSouth, LLC. Terminated due to cause on 9-21-2009. Grant terminated and settlement of claims 1Q2011. Completed closeout 2Q2011.

**Location Description:**

Pascagoula, MS.

**Activity Progress Narrative:**





## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 0001 LTWH R116059LTW - LM CAMDEN COURT DEV.

**Activity Title:** CAMDEM COURT DEV

**Activity Category:**

Construction of new replacement housing

**Project Number:**

0001

**Projected Start Date:**

12/01/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

11/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Camden Court Development, LLC.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$285,729.57
<b>Total Budget</b>	\$0.00	\$285,729.57
<b>Total Obligated</b>	\$0.00	\$285,729.57
<b>Total Funds Drawdown</b>	\$0.00	\$285,729.57
<b>Program Funds Drawdown</b>	\$0.00	\$285,729.57
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$285,729.57
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Subrecipient shall construct one hundred forty four (144) long term work force housing units in Gulfport, Mississippi. Seventy four (74) units will be sold to individuals at or below eighty percent (80%) AMI. Seventy (70) units will be sold to individuals between eighty percent (80%) and one hundred twenty percent (120%) AMI. This activity is related to 0030 LTWH R16059LTW - UN CAMDEN COURT DEV.

Terminated due to default – Certification of Default dated 2/8/2011.  
Completed closeout 2Q2011.

**Location Description:**

Gulfport, MS

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>0001 LTWH R116059LTW - UN CAMDEN COURT DEV.</b>
<b>Activity Title:</b>	<b>CAMDEN COURT DEV.</b>

**Activity Category:**  
Construction of new replacement housing

**Project Number:**  
0001

**Projected Start Date:**  
12/01/2008

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Completed

**Project Title:**  
Homeowner Programs

**Projected End Date:**  
11/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Camden Court Development, LLC.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$274,524.47
<b>Total Budget</b>	\$0.00	\$274,524.47
<b>Total Obligated</b>	\$0.00	\$274,524.47
<b>Total Funds Drawdown</b>	\$0.00	\$274,524.47
<b>Program Funds Drawdown</b>	\$0.00	\$274,524.47
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$274,524.47
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The Subrecipient shall construct one hundred forty four (144) long term work force housing units in Gulfport, Mississippi. Seventy four (74) units will be sold to individuals at or below eighty percent (80%) AMI. Seventy (70) units will be sold to individuals between eighty percent (80%) and one hundred twenty percent (120%) AMI. This activity is related to 0030 LTWH R16059LTW - LM CAMDEN COURT DEV.  
Terminated due to default. Certification of Default dated 2/8/2011.

### Location Description:

Gulfport, MS

### Activity Progress Narrative:

## Accomplishments Performance Measures

**This Report Period**  
**Total**

**Cumulative Actual Total / Expected**  
**Total**



# of Housing Units

0

0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 0001 LTWH R116113LTW - UN IRD REHAB  
**Activity Title:** IRD REHAB - UN

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0001  
**Projected Start Date:**  
 05/01/2009  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Completed  
**Project Title:**  
 Homeowner Programs  
**Projected End Date:**  
 01/31/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 International Relief and Development, US

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,987.69
Total Budget	\$0.00	\$3,987.69
Total Obligated	\$0.00	\$3,987.69
Total Funds Drawdown	\$0.00	\$3,987.69
Program Funds Drawdown	\$0.00	\$3,987.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,987.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

The Subrecipient will rebuild and rehabilitate the homes of forty (40) households in Harrison, Hancock and Jackson Counties, Mississippi, with incomes of eighty percent (80%) or less of area Median Income, as defined by HUD, except for certain circumstances, as outlined in this Contract, wherein the Subrecipient may serve households with incomes of one hundred twenty percent (120%) of Area Median Income. This activity is associated with 0001 NHP R116113LTWNHP - LM IRD REHAB, 0001 NHP R116113LTWNHP – UN IRD REHAB, and 0001 LTWH R116113LTW - LM IRD REHAB. Completed and closed out 1Q14.

**Location Description:**

Harrison, Hancock and Jackson Counties, MS.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0001 LTWH R116114LTW - TRINITY VILLAGE**

**Activity Title: TRINITY VILLAGE**

**Activity Category:**

Affordable Rental Housing

**Project Number:**

0001

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

02/28/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Trinity Village Non-Profit Housing Corp.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$153,976.76
<b>Total Budget</b>	\$0.00	\$153,976.76
<b>Total Obligated</b>	\$0.00	\$153,976.76
<b>Total Funds Drawdown</b>	\$0.00	\$153,976.76
<b>Program Funds Drawdown</b>	\$0.00	\$153,976.76
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$153,976.76
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Subrecipient will construct forty-two (42) units of housing in the form of twenty-one (21) duplexes in Jackson County, Mississippi, to be rented to low-to moderate-income individuals.  
project cancelled - closeout 1Q12  
Completed and closed out 2Q12.

**Location Description:**

Jackson County, MS.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	
# Renter Households	0	0	0	0/0	0/0	0/0	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>0001 LTWH R116117LTW UN - BACK BAY MISSION</b>
<b>Activity Title:</b>	<b>BACK BAY MISSION</b>

**Activity Category:**  
Construction of new replacement housing

**Project Number:**  
0001

**Projected Start Date:**  
03/01/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Completed

**Project Title:**  
Homeowner Programs

**Projected End Date:**  
08/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Back Bay Mission, Inc.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$652,959.06
<b>Total Budget</b>	\$0.00	\$652,959.06
<b>Total Obligated</b>	\$0.00	\$652,959.06
<b>Total Funds Drawdown</b>	\$0.00	\$652,959.06
<b>Program Funds Drawdown</b>	\$0.00	\$652,959.06
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$652,959.06
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Subrecipient will construct thirty-two (32) housing units in Pass Christian, Mississippi, seventeen (17) of which are to be sold to households with incomes at eighty percent (80%) or less of Area Median Income (hereinafter "AMI"), as defined by HUD and fifteen (15) to be sold to households with incomes up to one hundred twenty percent (120%) of AMI. This activity is related to activity number 0001 LTWH R116117LTW - BACK BAY MISSION. ACTIVITY WAS ASSIGNED TO MID SOUTH HOUSING FOUNDATION-BETHEL ESTATES IN 3Q2011. MID SHOUTH HOUSING WILL COMPLETE THE HOMES.

**Location Description:**

Pass Christian, MS.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 0001 LTWH R116136LTW - MS WORKFORCE HOUSING

**Activity Title:** MS WORKFORCE HOUSING

**Activity Category:**

Construction of new replacement housing

**Project Number:**

0001

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

02/28/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Workforce Housing, LLC

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$497,254.84

**Total Budget**

\$0.00

\$497,254.84

**Total Obligated**

\$0.00

\$497,254.84

**Total Funds Drawdown**

\$0.00

\$497,254.84

**Program Funds Drawdown**

\$0.00

\$497,254.84

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$497,254.84

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The Subrecipient will develop and construct forty-four (44) homes in Pass Christian, Mississippi, forty (40) of which will be assisted with KCDBG Funds and thus sold to families with incomes of eighty percent (80%) or less of Area Median Income. ACTIVITY WAS ASSIGNED TO MID SOUTH HOUSING FOUNDATION-NORTH STREET VILLAS IN 3Q2011. MID SHOUTH HOUSING WILL COMPLETE THE 40 HOMES. Closed 2Q2012.

**Location Description:**

Pass Christian, MS.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>0001 NHP PROGRAM DELIVERY COST</b>
<b>Activity Title:</b>	<b>NHP PROGRAM DELIVERY COSTS</b>

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Project Number:**  
 0001

**Projected Start Date:**  
 10/01/2010

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Urgent Need

**Activity Status:**  
 Completed

**Project Title:**  
 Homeowner Programs

**Projected End Date:**  
 03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Mississippi Development Authority2

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$17,258,757.30
<b>Total Budget</b>	\$0.00	\$17,258,757.30
<b>Total Obligated</b>	\$0.00	\$17,258,757.30
<b>Total Funds Drawdown</b>	\$0.00	\$17,258,757.30
<b>Program Funds Drawdown</b>	\$0.00	\$17,258,757.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,258,757.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

NHP delivery includes all activities associated with eligibility determinations including environmental review; construction management, inspection, and disbursement; and creation and maintenance of a data collection and reporting systems for an applicant population of 17, 754.  
 Activity complete.

**Location Description:**

Hancock, Harrison, Jackson, Pearl River, Stone, George, Lamar, Forest and Jones Counties in Mississippi.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number: 0001 NHP REHAB AND REPAIR**

**Activity Title: NHP REHAB AND REPAIR**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0001

**Projected Start Date:**

11/01/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,697,849.29
<b>Total Budget</b>	\$0.00	\$5,697,849.29
<b>Total Obligated</b>	\$0.00	\$5,697,849.29
<b>Total Funds Drawdown</b>	\$0.00	\$5,697,849.29
<b>Program Funds Drawdown</b>	\$0.00	\$5,697,849.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,697,849.29
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Neighborhood home Program is designed to provide the eligible activities of home repair, rehabilitation and reconstruction for those eligible households which have previously unmet Katrina-related housing needs. See also grant B-06-DG-28-0002 activity 0001 NHP REHAB AND REPAIR for additional funding on this activity and performance measures. Activity complete.

**Location Description:**

Hancock, Harrison, Jackson, Pearl River, Stone, George Lamar, Forrest and Jones County, Mississippi.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 0001 NHP RESERVE FOR NHP

**Activity Title:** NHP RESERVE

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0001

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$34,376,262.00

**Total Budget**

\$0.00

\$34,376,262.00

**Total Obligated**

\$0.00

\$34,376,262.00

**Total Funds Drawdown**

\$0.00

\$34,376,262.00

**Program Funds Drawdown**

\$0.00

\$34,376,262.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$34,376,262.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Reserve for the Neighborhood Home Program (NHP).  
Activity complete.

**Location Description:**

Hancock, Harrison, Jackson, Pearl River, Stone, George, Lamar, Forest and Jones Counties in Mississippi.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / Title: 0022 / Infrastructure - Local

**Grantee Activity Number:** 0022 GCRIP R1020011 - EMERGENCY DELIVERY COST

**Activity Title:** EMERGENCY DELIVERY COST

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

0022

**Project Title:**

Infrastructure - Local

**Projected Start Date:**

08/21/2006

**Projected End Date:**

12/31/2015

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Mississippi Department of Environmental Quality

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

**To Date**

N/A

\$1,510,583.17

**Total Budget**

\$0.00

\$1,510,583.17

**Total Obligated**

\$0.00

\$1,510,583.17

**Total Funds Drawdown**

\$0.00

\$1,510,583.17

**Program Funds Drawdown**

\$0.00

\$1,510,583.17

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,510,583.17



<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity provides emergency grants to the county utility authorities to implement the Gulf Region Water and Wastewater Plan for water, wastewater and storm water infrastructure. Completed and closed out 1Q16.

**Location Description:**

Hancock, Harrison, Jackson, and Pearl River Counties in Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 0022 GCRIP R1020012 - HARRISON S12C**

**Activity Title: HARRISON S12C**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0022

**Projected Start Date:**

01/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Infrastructure - Local

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harrison County Utility Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,306,709.19
<b>Total Budget</b>	\$0.00	\$1,306,709.19
<b>Total Obligated</b>	\$0.00	\$1,306,709.19
<b>Total Funds Drawdown</b>	\$0.00	\$1,306,709.19
<b>Program Funds Drawdown</b>	\$0.00	\$1,306,709.19
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,306,709.19
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The West Harrison WWTF (at DeLisle) is in need of expansion to accommodate post-Katrina residential and commercial development. The western I-10 corridor of Harrison County also is expected to develop rapidly in the post-Katrina era. In order to provide the needed wastewater service to this area, the selected plan is to expand the West Harrison WWTF at DeLisle and construct a network of pump stations and force mains in the Western Harrison County Utility District to transmit flow from north of Interstate 10 to this WWTF. The West Harrison WWTF will be expanded by 0.2 million gallons per day. Additionally, the North Long Beach Interceptor will be constructed to serve the area north of Long Beach to Interstate 10. This interceptor will traverse along County Farm Road north of I-10, cross I-10 and travel south along Red Creek Road and Menge Avenue and through Pass Christian to the Pass Christian/Long Beach WWTF.

Completed and closed. All projections and actuals for projects S12 and S12c are entered on the S12 activity in DRGR.

**Location Description:**

Harrison County, Mississippi - DeLisle, Long Beach, Pass Christian areas. (Tract-BG) 3102-1, 3102-2, 3502-1

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0022 GCRIP R1020012 - MOSS POINT W24**

**Activity Title: MOSS POINT W24**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0022

**Projected Start Date:**

01/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Infrastructure - Local

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Moss Point

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,897,822.84
<b>Total Budget</b>	\$0.00	\$3,897,822.84
<b>Total Obligated</b>	\$0.00	\$3,897,822.84
<b>Total Funds Drawdown</b>	\$0.00	\$3,897,822.84
<b>Program Funds Drawdown</b>	\$0.00	\$3,897,822.84
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,897,822.84
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

It is anticipated that a substantial portion of the residential, commercial and industrial activity in the low-lying areas of Moss Point and Pascagoula will relocate to higher ground along MS 63 and MS 613 north of I-10. To support this northward migration, the Moss Point-Escatawpa Utility District is nearing completion of final design on a new reverse-osmosis water treatment facility as well as design of transmission mains to serve the areas of anticipated growth. The alternative selected for inclusion in this plan consists of supplementing the cost of these improvements, including a water transmission main along MS 63 from Fredrick Street northward to Elder Ferry Road, crossing the Escatawpa River, and from about New Saracennia Road to MS 613. A segment of transmission main along Bellview Avenue from about Weems Street eastward to MS 613 is also included in this selected alternative.

**Location Description:**

Jackson County, Mississippi - Moss Point area. (Tract-BG) 40101-1, 40101-3, 40101-4, 40102-2, 40102-3, 41300-1, 41300-2, 41300-3, 41300-4, 41300-5, 41300-6, 41300-7, 41400-1, 41400-2, 41400-3, 41400-4, 41500-1, 41500-2, 41600-1, 41600-2, 41600-3, 41700-1, 41700-2, 41800-1, 41800-2, 41800-3, 41800-4, 42700-1

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0022 GCRIP R1020012 - HANCOCK DELIVERY COST

**Activity Title:** HANCOCK DELIVERY COST

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0022

**Projected Start Date:**

01/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Infrastructure - Local

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Utility Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$225,508.66
<b>Total Budget</b>	\$0.00	\$225,508.66
<b>Total Obligated</b>	\$0.00	\$225,508.66
<b>Total Funds Drawdown</b>	\$0.00	\$225,508.66
<b>Program Funds Drawdown</b>	\$0.00	\$225,508.66
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$225,508.66
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity provides non-emergency grants to the counties and local units of government to implement the Gulf Region Water and Wastewater Plan for water, wastewater, and storm water infrastructure. Completed and closed.

**Location Description:**

Hancock County, Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>0022 GCRIP R1020012 - HANCOCK S4</b>
<b>Activity Title:</b>	<b>HANCOCK S4</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0022

**Projected Start Date:**  
06/22/2007

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Infrastructure - Local

**Projected End Date:**  
12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Hancock County Utility Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In addition to suffering massive hurricane damage, the Pearlinton area also lacks the necessary tax base to fund the complementary localized projects that would necessarily be built around the proposed regional wastewater transmission system. Consequently, in order to promote recovery in this area, the recommended plan is funding for a local wastewater collection system. Performance measures for this project are reported under activity 0021 GCRIP R1510013 - HANCOCK S4 in B-06-DG-28-0002. Completed and closed out 3Q15.

**Location Description:**

Hancock County, Mississippi; Pearlinton. (Tract-BG) 30400-1, 30400-2, 30400-3

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>0022 GCRIP R1020012 - HANCOCK W4</b>
<b>Activity Title:</b>	<b>HANCOCK W4</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0022

**Projected Start Date:**  
06/22/2007

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Infrastructure - Local

**Projected End Date:**  
12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Hancock County Utility Authority

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In addition to suffering massive hurricane damage, the Pearlinton area also lacks the necessary tax base to fund the complementary localized projects that would necessarily be built around the proposed regional water transmission system. Consequently, in order to promote recovery in this area, the recommended plan is funding for a local water distribution system. Performance measures for this project will be reported under activity 0021 GCRIP R1510013 - HANCOCK W4 in B-06-DG-28-0002.  
Completed and closed out 3Q15.

**Location Description:**

Hancock County, Mississippi; Pearlinton. (Tract-BG) 30400-1, 30400-2, 30400-3

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>0022 GCRIP R1020012 - HANCOCK W8</b>
<b>Activity Title:</b>	<b>HANCOCK W8</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0022

**Projected Start Date:**  
06/22/2007

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Infrastructure - Local

**Projected End Date:**  
12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Hancock County Utility Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$389,350.25
<b>Total Budget</b>	\$0.00	\$389,350.25
<b>Total Obligated</b>	\$0.00	\$389,350.25
<b>Total Funds Drawdown</b>	\$0.00	\$389,350.25
<b>Program Funds Drawdown</b>	\$0.00	\$389,350.25
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$389,350.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In addition to suffering massive hurricane damage, the Bayside Park and Shoreline Park area of Hancock County Water and Sewer District also lacks the necessary tax base to fund the complementary localized projects that would necessarily be built around the proposed regional water transmission system. Consequently, in order to promote recovery in this area, the recommended plan is funding for a local water distribution system. All performance measures for this project will be reported under activity 0021 GCRIP R1510013 - HANCOCK W8 in B-06-DG-28-0002. Completed and closed 3Q16.

**Location Description:**

Hancock County, Mississippi - Bayside Park and Shoreline Park. (Tract-BG) 30200-4, 30200-5, 30300-6, 30300-7, 30300-8, 30400-1, 30400-3

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0022 GCRIP R1020012 - HARRISON DELIVERY COST

**Activity Title:** HARRISON DELIVERY COST

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0022

**Projected Start Date:**

01/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Infrastructure - Local

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harrison County Utility Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,932.71
<b>Total Budget</b>	\$0.00	\$6,932.71
<b>Total Obligated</b>	\$0.00	\$6,932.71
<b>Total Funds Drawdown</b>	\$0.00	\$6,932.71
<b>Program Funds Drawdown</b>	\$0.00	\$6,932.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,932.71
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity provides non-emergency grants to the counties and local units of government to implement the Gulf Region Water and Wastewater Plan for water, wastewater, and storm water infrastructure. This activity is complete.

**Location Description:**

Harrison County, Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0022 GCRIP R1020012 - NON EMERGENCY IMPLEMENTATION**

**Activity Title: NON EMERGENCY IMPLEMENTATION**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0022

**Projected Start Date:**

01/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Infrastructure - Local

**Projected End Date:**

10/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Department of Environmental Quality

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$20,167,158.38
<b>Total Budget</b>	(\$773,136.78)	\$20,167,158.38
<b>Total Obligated</b>	(\$773,136.78)	\$20,167,158.38
<b>Total Funds Drawdown</b>	\$0.00	\$20,167,158.38
<b>Program Funds Drawdown</b>	\$0.00	\$20,167,158.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,167,158.38
Mississippi Department of Environmental Quality	\$0.00	\$20,167,158.38
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity provides non-emergency grants to the counties and local units of government to implement the Gulf Region Water and Wastewater Plan for water, wastewater, and storm water infrastructure.

**Location Description:**

Pearl River, Stone, Hancock, Harrison and Jackson Counties

**Activity Progress Narrative:**

MDEQ is the agency responsible for accountability of funds, technical oversight and project management. The grant administrative costs are complete as all projects are complete.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0022 GCRIP R1020012 - PEARL RIVER DELIVERY COST

**Activity Title:** PEARL RIVER DELIVERY COST

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

0022

**Project Title:**

Infrastructure - Local

**Projected Start Date:**

01/01/2007

**Projected End Date:**

06/30/2014

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Pearl River County Utility Authority

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$500,000.00

**Total Budget**

\$0.00

\$500,000.00

**Total Obligated**

\$0.00

\$500,000.00

**Total Funds Drawdown**

\$0.00

\$500,000.00

**Program Funds Drawdown**

\$0.00

\$500,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$500,000.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

This activity provides non-emergency grants to the counties and local units of government to implement the Gulf Region Water and Wastewater Plan for water, wastewater, and storm water infrastructure.

**Location Description:**

Pearl River County, Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0022 GCRIP R1020012 - STONE DELIVERY COST**

**Activity Title: STONE DELIVERY COST**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

0022

**Project Title:**

Infrastructure - Local

**Projected Start Date:**

01/01/2007

**Projected End Date:**

12/31/2015

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Stone County Utility Authority

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$495,000.00

**Total Budget**

\$0.00

\$495,000.00

**Total Obligated**

\$0.00

\$495,000.00

**Total Funds Drawdown**

\$0.00

\$495,000.00

**Program Funds Drawdown**

\$0.00

\$495,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$495,000.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

This activity provides non-emergency grants to the counties and local units of government to implement the Gulf Region Water and Wastewater Plan for water, wastewater, and storm water infrastructure.

**Location Description:**

Stone County, Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0022 GCRIP R1020012 - STONE S8**

**Activity Title: STONE S8**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0022

**Projected Start Date:**

01/01/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Infrastructure - Local

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Department of Environmental Quality

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,386,417.26
<b>Total Budget</b>	\$0.00	\$3,386,417.26
<b>Total Obligated</b>	\$0.00	\$3,386,417.26
<b>Total Funds Drawdown</b>	\$0.00	\$3,386,417.26
<b>Program Funds Drawdown</b>	\$0.00	\$3,386,417.26
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,386,417.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Wiggins currently operates two wastewater treatment lagoons. The West Lagoon is currently discharging in excess of design capacity, and the problem is expected to continue as the population increases in the City and surrounding areas. In order to meet the wastewater needs of the City and surrounding community the selected plan is to construct a 0.5-million-gallons-per-day, zero-discharge WWTF and transmission system to serve the area south of Wiggins. The transmission system will allow the West Lagoon to be taken off-line by means of approximately six miles of gravity mains along Red Creek and Four Mile Creek. Additionally, approximately five miles of gravity mains will be added for service along the east U.S. 49 corridor on Church House Creek.

This project is also funded from an activity in B-06-DG-28-0002, 0021 GCRIP R1510013 - STONE S8. All performance measures will be reported in B-06-DG-28-0002. Completed and closed out 1Q15.

**Location Description:**

Stone County, Mississippi - Wiggins. (Tract-BG) 20100-3, 20200-2, 20200-3, 20200-4

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>0022 HCIP R1180014 - HANCOCK CO LTR/GROUND ZERO IN</b>
<b>Activity Title:</b>	<b>HCIP-HANCOCK CO LTR/GROUND ZERO IN</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0022

**Projected Start Date:**  
07/06/2008

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Completed

**Project Title:**  
Infrastructure - Local

**Projected End Date:**  
10/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Mississippi Department of Environmental Quality

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,000,000.00
<b>Total Budget</b>	\$0.00	\$25,000,000.00
<b>Total Obligated</b>	\$0.00	\$25,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$25,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,000,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This grant is funded by the Hancock County Long Term Recovery Action Plan to provide additional funding for the following projects currently funded by sub-grant #R102-0012: W5 = Kiln Regional Water Supply, S4 - Pearlinton Wastewater Collection, W4 - Pearlinton Water Distribution System, S5 - Northern Regional Wastewater Treatment System, S6 - Kiln Wastewater Collection System, and W8 - Hancock County Water and Sewer District Water System Improvements. All performance measures will be reported under activity #0022 GCRIP R1020012 NON EMERGENCY IMPLEMENTATION.

**Location Description:**

Hancock County, MS.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 0030 / Economic Development

**Grantee Activity Number:** 0030 HCCR Delivery

**Activity Title:** HCCR Delivery

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

07/01/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$254,661.37

**Total Budget**

\$0.00

\$254,661.37

**Total Obligated**

\$0.00

\$254,661.37

**Total Funds Drawdown**

\$190.00

\$252,883.66

**Program Funds Drawdown**

\$190.00

\$252,883.66



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$190.00	\$252,883.66
Mississippi Development Authority2	\$190.00	\$252,883.66
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Delivery expenses related to HCCR projects.

**Location Description:**

Hancock County

**Activity Progress Narrative:**

Monitoring for the final projects continue with closeout anticipated by December 2018.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number: 0030 HCCR PLANNED ACTIVITY**

**Activity Title: HCCR PLANNED ACTIVITIES**

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

07/06/2008

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority1

**Overall**

	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$35,196.52
<b>Total Budget</b>	\$32,275.52	\$35,196.52
<b>Total Obligated</b>	\$32,275.52	\$35,196.52
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Planned activities.

**Location Description:**

Hancock, MS.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 HCCR R11802304HCCR - HANCOCK COUNTY

**Activity Title:** HANCOCK CO - HWY 603

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

07/20/2011

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

07/19/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$35,290.00
<b>Total Budget</b>	\$0.00	\$35,290.00
<b>Total Obligated</b>	\$0.00	\$35,290.00
<b>Total Funds Drawdown</b>	\$0.00	\$35,290.00
<b>Program Funds Drawdown</b>	\$0.00	\$35,290.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$35,290.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Highway 603 expansion/improvements.  
Activity closed out 1Q13.

**Location Description:**

Bay St. Louis, MS. Slum/Blight area is Town Wide, resolution date 08/06/2008.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	0/0





### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 HCCR R11802306HCCR - HANCOCK COUNTY

**Activity Title:** HANCOCK CO-FIRE EQUIPMENT REPLACEMENT

**Activity Category:**

Acquisition - general

**Project Number:**

0030

**Projected Start Date:**

03/04/2009

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,200,000.00
<b>Total Budget</b>	\$0.00	\$1,200,000.00
<b>Total Obligated</b>	\$0.00	\$1,200,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,200,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,200,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,200,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of purchasing two aerial (ladder) trucks and eight complete Airpaks, with extra aluminum cylinders. Complete and closed out 3Q2012.

**Location Description:**

Bay St. Louis, MS. Specific project area. Tract 303 BG 8 Tract 304 BG 2. Project completed and closed-out 1Q2010.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 HCCR R11802318HCCR - HANCOCK COUNTY

**Activity Title:** HANCOCK CO - STENNIS AIRPORT

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

04/16/2009

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

11/01/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,500,000.00
<b>Total Budget</b>	\$0.00	\$2,500,000.00
<b>Total Obligated</b>	\$0.00	\$2,500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,393,326.93
<b>Program Funds Drawdown</b>	\$0.00	\$2,393,326.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,393,326.93
Hancock County Board of Supervisors	\$0.00	\$2,393,326.93
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

To construct a new terminal facility at Stennis International Airport.

**Location Description:**

Hancock County, MS.

**Activity Progress Narrative:**

Work is complete on the project and MDA is reviewing the final budget reconciliation for closeout.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 HCCR R11802320HCCR - HANCOCK COUNTY

**Activity Title:** HANCOCK CO - SPORTS COMPLEX

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

04/16/2009

**Projected End Date:**

04/30/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Slums and Blight

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,569,917.50
<b>Total Budget</b>	(\$32,275.52)	\$6,569,917.50
<b>Total Obligated</b>	(\$32,275.52)	\$6,569,917.50
<b>Total Funds Drawdown</b>	\$135,013.25	\$6,559,917.50
<b>Program Funds Drawdown</b>	\$135,013.25	\$6,545,959.35
<b>Program Income Drawdown</b>	\$0.00	\$13,958.15
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$135,013.25	\$6,559,917.50
Hancock County Board of Supervisors	\$135,013.25	\$6,559,917.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

To provide a sports complex to be used the entire county.

**Location Description:**

Hancock County, MS. Slum Blight resolution date 08/06/2008. Town Wide.

**Activity Progress Narrative:**

The project is 100% complete

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 HCCR R11802321HCCR - HANCOCK CO  
**Activity Title:** HANCOCK CO BOS - PORT BIENVILLE

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0030

**Projected Start Date:**

09/27/2017

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$9,000,121.50
<b>Total Budget</b>	\$0.00	\$9,000,121.50
<b>Total Obligated</b>	\$0.00	\$9,000,121.50
<b>Total Funds Drawdown</b>	\$305,553.50	\$551,022.20
<b>Program Funds Drawdown</b>	\$305,553.50	\$551,022.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$185,464.60	\$551,022.20
Mississippi Development Authority2	\$185,464.60	\$551,022.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Port Bienville Linea Dock Improvements

**Location Description:**

**Activity Progress Narrative:**

Design and Plans for Dock complete, Environmental Assessment submitted to MDA, Choctaw notification complete and submitted to MDA, Procurement of material and contractor complete, Open bids 4/15/18, Bids accepted and recommendations received. Contract and material contracts were awarded and notice to proceed will be in QT 3

Owner separately procured materials and construction contractors in coordination with MDA. Owner procured Sheet Pile materials through JD Fields, and awarded it as the best bidder. The actual finalization of that material was delayed because tariffs were implemented on steel between the time of the procurement and the contract execution. The tariff was beyond control of Grantee.

Owner also let bids, then rejected all bidders for the construction work in an effort to ensure an adequate number of responsive Section 3 bidders. The re-procurement of contractor has delayed the project by at least 45 days.





Grantee provided reletting to ensure its best efforts were utilized to obtain a Section 3 qualified bidder. The rebid actually resulted in a contract with a higher priority Section 3 bidder than was responsive to the original bid.

The project is within the original budget amount.

Contractors were not responsive to the Section 3 requirements during the first procurement in QT 1, resulting in a rebid to ensure an adequate number of responsive bidders and to ensure utilization of best efforts to meet Section 3 requirements and preferences. Re-procurement was required and created at least a 45 day delay. Further, President Trump issued an executive order on March 8, 2018 imposing a 25% tariff on steel imports, which impacted the bid for the project materials, resulting in delays with the bidder on finalizing the purchase for the steel materials for this project. These delays were necessary to fulfill the project requirements, ensure Section 3 best efforts, and to obtain the steel materials under the procurement, all resulting from circumstances beyond Owner's control. Delay impacts to the overall project schedule are still being determined.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1040

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 0030 HCCR R11837904HCCR - WAVELAND  
**Activity Title:** WAVELAND - LIGHTHOUSE & HARBOR COMPLEX

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0030  
**Projected Start Date:**  
 09/08/2009  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Economic Development  
**Projected End Date:**  
 09/07/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Waveland

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$395,204.70
<b>Total Budget</b>	\$0.00	\$395,204.70
<b>Total Obligated</b>	\$0.00	\$395,204.70
<b>Total Funds Drawdown</b>	\$0.00	\$395,204.70
<b>Program Funds Drawdown</b>	\$0.00	\$395,204.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$395,204.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of constructing new harbor, lighthouse and boat launch to replace structures destroyed during hurricane Katrina. Complete and closed out 3Q2012.

**Location Description:**

City of Waveland - survey

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 HCED Delivery

**Activity Title:** HCED Delivery

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

10/06/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

**Overall**

	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,826.00
<b>Total Budget</b>	\$0.00	\$1,826.00
<b>Total Obligated</b>	\$0.00	\$1,826.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,826.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,826.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,826.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Delivery expenses related to HCED projects.

**Location Description:**

Hancock County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>0030 HCED R12802301HCED - HANCOCK COUNTY BOS</b>
<b>Activity Title:</b>	<b>HANCOCK CO - MAC LLC</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

10/06/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$554,104.00
<b>Total Budget</b>	\$0.00	\$554,104.00
<b>Total Obligated</b>	\$0.00	\$554,104.00
<b>Total Funds Drawdown</b>	\$0.00	\$554,104.00
<b>Program Funds Drawdown</b>	\$0.00	\$554,104.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$554,104.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide for additional rehabilitation or "bringing up to code" of two publicly owned buildings in the Port of Bienville Industrial Park to benefit MAC LLC. This funding is additional funding to grant number R- 103-02302-KED that was previously funded through the Katrina CDBG Economic Development Program. Jobs retained/created are reported in the contract R10302302KED. Completed and closed out 1Q17.

**Location Description:**

Hancock County

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 0030 HCED R12802302HCED - HANCOCK COUNTY

**Activity Title:** HANCOCK COUNTY - PSL

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

05/01/2009

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,277,525.62
<b>Total Budget</b>	\$0.00	\$1,277,525.62
<b>Total Obligated</b>	\$0.00	\$1,277,525.62
<b>Total Funds Drawdown</b>	\$0.00	\$1,277,525.62
<b>Program Funds Drawdown</b>	\$0.00	\$1,277,525.62
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,277,525.62
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project will provide for construction of infrastructure for PSL, which includes earthwork, aggregate surface and paving in the lay down yard, lighting and additional rail. This is supplemental funding to Grant Number 0030 KED R10302301KED, previously funded through the Katrina CDBG Economic Development Program. Jobs created/retained are reported in the original contract R10302301KED.

Completed and closed out 4Q14.

**Location Description:**

Hancock County, MS.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**





# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 HCED R12802303HCED HANCOCK CO COMM DEV FOUND</b>
<b>Activity Title:</b>	<b>HANCOCK COUNTY COMMUNITY DEVELOPMENT FOUNDATION</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

06/01/2009

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/01/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Community Development Foundation

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000,000.00
<b>Total Budget</b>	\$0.00	\$3,000,000.00
<b>Total Obligated</b>	\$0.00	\$3,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,911,446.66
<b>Program Funds Drawdown</b>	\$0.00	\$2,901,329.00
<b>Program Income Drawdown</b>	\$0.00	\$10,117.66
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,911,446.66
Hancock County Community Development Foundation	\$0.00	\$2,911,446.66
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project consists of a \$3,000,000 loan program for small businesses in Hancock County, Mississippi that were affected by the consequences of Hurricane Katrina. The businesses may use funds for equipment purchases, building reconstruction, or working capital. Some, but not all loan agreements will be tied to job creation.

**Location Description:**

Hancock County

**Activity Progress Narrative:**

Project consists of a \$3 million loan program to benefit small businesses that were located in Hancock County prior to Hurricane Katrina. The program executed loan agreements with forty-four (44) borrowers. As of June 15, 2018, thirty-five (35) loan agreements have been reported as successfully closed out as the borrowers met the terms and conditions of their loan agreements. Five (5) loans are in default and judgements have been filed. No loans remain to be executed for the program. One (1) new job was created during the reporting quarter, and it was a low/mod job. Cumulative number of jobs created to date is thirty-five (35) total jobs, with thirty-four (34) of those low/mod jobs. Cumulative number of jobs that have been retained remains at four (4), with three (3) of those LMI jobs. The MDA-DRD compliance team is in the process of reviewing all loans that were reported as



successfully closed to determine whether all terms and conditions, including job creation or retention, have been met. The end of the five-year compliance period for the final two loans that were awarded is December 31, 2022.

## Accomplishments Performance Measures

### No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	1	0	1	17/10	17/10	35/36	97.14
# of Permanent Jobs Retained	0	0	0	2/0	2/0	4/3	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	1	0	1	17/10	17/10	35/39	97.14

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 HCED R12802305HCED - HANCOCK COUNTY

**Activity Title:** HANCOCK COUNTY-STENNIS HANGER A

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

06/23/2009

**Projected End Date:**

11/01/2017

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,100,000.00
<b>Total Budget</b>	\$0.00	\$2,100,000.00
<b>Total Obligated</b>	\$0.00	\$2,100,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,994,758.60
<b>Program Funds Drawdown</b>	\$0.00	\$1,994,758.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,994,758.60
Hancock County Board of Supervisors	\$0.00	\$1,994,758.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will reconstruct an airplane hangar at the Stennis International Airport that was destroyed by Hurricane Katrina.

**Location Description:**

**Activity Progress Narrative:**

Katrina CDBG funds were used to reconstruct an airplane hangar at the Stennis International Airport that was destroyed by Hurricane Katrina. Milestones during the reporting quarter: Late March/April 2018- Construction continued on punch list and remedial work. MDA and MDA engineer continued their review of the budget reconciliation documents for the Selex/Tyonek and Hangar A HCED projects. May 2018- Construction completed. County submitted additional information as requested by MDA to assist with MDA's review of the budget reconciliation documents. Roadblocks during the reporting quarter: Late March-June 2018- County is awaiting MDA approval of budget reconciliation documents to complete construction closeout. Anticipated milestones for next quarter: Approval of budget reconciliation by MDA. Preparation of budget modifications to deobligate funds from the Selex/Tyonek project and reallocate a portion of those funds to the Hangar A project. Drawdown of remaining construction funds and completion of construction closeout. Approximately 95% of the CDBG award has been drawn down to date. No new jobs were created during the reporting



quarter. Cumulative number of jobs created to date remains at seventeen (17), with fifteen (15) of those low/mod jobs. Projected date for job creation completion is September 30, 2018. The subgrant agreement expired on November 1, 2017. An additional extension of the subgrant will be necessary to allow additional time to draw down remaining KCDBG funds, pay final construction pay applications, meet job creation requirements, and close out the KCDBG subgrant agreement.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	8/7	7/7	17/26	88.24

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	8/7	7/7	17/26	88.24

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 0030 HCED R12802306HCED - HANCOCK COUNTY

**Activity Title:** HANCOCK COUNTY - SELEX GALILEO

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

03/23/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

09/30/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,194,754.70
<b>Total Budget</b>	\$0.00	\$6,194,754.70
<b>Total Obligated</b>	\$0.00	\$6,194,754.70
<b>Total Funds Drawdown</b>	\$0.00	\$5,866,218.03
<b>Program Funds Drawdown</b>	\$0.00	\$5,862,377.55
<b>Program Income Drawdown</b>	\$0.00	\$3,840.48
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,866,218.03
Hancock County Board of Supervisors	\$0.00	\$5,866,218.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of hangar facilities and a fire suppression system for Selex Galileo.

**Location Description:**

Hancock County , Mississippi.

**Activity Progress Narrative:**

Construction began in June 2011 and was complete as of February 6, 2017. Approximately 94.7% of the KCDBG award has been drawn down. Amendment #1 to the Memorandum of Agreement (MOA) was executed in May 2016 to reflect the sale of Selex Galileo to Tyonek Services Group, Inc., change the KCDBG benefitting business from Selex to Tyonek, and reduce the Company's job creation commitment from sixty (60) to fifty-three (53). No new job creation was reported during the quarter. Cumulative number of total jobs created to date remains at forty-one (41). The Company also retained fifteen (15) jobs that were created prior to the effective date of the subgrant agreement, bringing the total number of persons on payroll as of March 2, 2018 to fifty-six (56). MDA monitors verified that thirty-eight (38) jobs were filled by or made available to persons of low to moderate income. The Company has met its low/mod job creation commitment. In June 2018, the Company was awarded two contracts by the U.S. Air Force (USAF) and expects to be awarded an additional contract with the USAF as well as contracts with the U.S. Navy Naval Air Systems Command (NAVAIR) and the U.S. Coast Guard (USCG) in the next three



months. This additional work will lead to an increase in staffing to exceed thirty (30) percent within the next six months. Projected date for job creation completion is February 6, 2019, two years from the completion of construction as allowed by Amendment #1 to the MOA. Budget Modification #13 was submitted to MDA during a prior quarter and is on hold pending MDA approval of a budget reconciliation and proposed transfer of unspent funds from the Selex/Tyonek HCED project to the Hangar A HCED project.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	19/14	19/14	41/53	92.68
# of Permanent Jobs Retained	0	0	0	7/4	8/4	15/15	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	19/14	19/14	41/53	92.68

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 0030 HCED R12802307HCED - HANCOCK COUNTY

**Activity Title:** HANCOCK CO - LAZY MAGNOLIA BREWING CO LLC

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

10/26/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2018

**Completed Activity Actual End Date:**

06/21/2018

**Responsible Organization:**

Hancock County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,676,224.38
<b>Total Budget</b>	\$0.00	\$1,676,224.38
<b>Total Obligated</b>	\$0.00	\$1,676,224.38
<b>Total Funds Drawdown</b>	\$10,000.00	\$1,676,224.38
<b>Program Funds Drawdown</b>	\$10,000.00	\$1,676,224.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,000.00	\$1,676,224.38
Hancock County Board of Supervisors	\$10,000.00	\$1,676,224.38
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity will consist of construction of an approximately 16,000 square foot warehouse style building and access road with appropriate modifications to local drainage in an unincorporated area of Hancock County, Mississippi within the Stennis International Airport complex to benefit the Lazy Magnolia Brewing Company, LLC.  
Completed and closed out 2Q18

**Location Description:**

Kiln, MS, Hancock County.

**Activity Progress Narrative:**

Katrina CDBG funds were used for construction of an approximately 16,000 square foot warehouse style building and access road with appropriate modifications to local drainage. Construction was completed in December 2014. KCDBG funds were fully expended. Project was completed including job creation during the reporting quarter. The Company reported the creation of eleven (11) new jobs and submitted final payroll documentation to MDA during the reporting quarter. Cumulative total new job creation reported by the Company and verified by MDA is twenty-three (23). MDA also confirmed that the Company had sixteen (16) jobs filled by or made available to persons of low to moderate income. Project was closed out on June 21, 2018.





## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		2/2	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	8/5	8/6	23/21	69.57

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	8/5	8/6	23/21	69.57

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 KCR Delivery

**Activity Title:** KCR Delivery

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

12/01/2006

**Benefit Type:**

( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

**To Date**

N/A

\$200,000.00

**Total Budget**

\$0.00

\$200,000.00

**Total Obligated**

\$0.00

\$200,000.00

**Total Funds Drawdown**

\$1,301.74

\$147,767.66

**Program Funds Drawdown**

\$1,301.74

\$147,767.66

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,301.74

\$147,767.66

    Mississippi Development Authority2

\$1,301.74

\$147,767.66

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Delivery expenses related to KCR projects.

**Location Description:**

**Activity Progress Narrative:**

Monitoring for the final projects continue with closeout anticipated by December 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 0030 KCR PLANNED ACTIVITIES**

**Activity Title: KCR PLANNED ACTIVITIES**

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

12/16/2006

**Projected End Date:**

12/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Mississippi Development Authority1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$5,452,141.42

**Total Budget**

(\$1,364,672.44)

\$5,452,141.42

**Total Obligated**

(\$1,364,672.44)

\$5,452,141.42

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

This program offers grants to local units of government that suffered damage to their downtown commercial areas. This activity is used to retain the funds that are not yet obligated for Community Revitalization-Lower 6 counties. 43 Mississippi counties within the Presidential Declared Disaster Area. Funds are allocated but not obligated.

**Location Description:**

In George, Hancock, Harrison, Jackson, Pearl River and Stone Counties in Mississippi.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KCR R10312202KCR - BILOXI

**Activity Title:** BILOXI

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

07/20/2007

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

07/20/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Biloxi

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$227,563.32
<b>Total Budget</b>	\$0.00	\$227,563.32
<b>Total Obligated</b>	\$0.00	\$227,563.32
<b>Total Funds Drawdown</b>	\$0.00	\$227,563.32
<b>Program Funds Drawdown</b>	\$0.00	\$227,563.32
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$227,563.32
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Convert old public library into a Civic Center. The purpose of the modification is to reduce the grant to the amount that has been expended in order to close out the grant. The remaining balance of funds will be transferred to Project No. 0030 KCR R10912204KCR. The closeout is required because the project is infeasible of being implemented as original planned.

**Location Description:**

Biloxi, Mississippi. Slum/Blight designation area is townwide the City of Biloxi including the downtown area. Date of resolution was on 2/9/2007.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	0/0
<b># of Non-business Organizations</b>	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0030 KCR R10320202KCR - GULFPORT**

**Activity Title: GULFPORT**

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

07/20/2007

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Gulfport

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,093,717.48
<b>Total Budget</b>	\$0.00	\$10,093,717.48
<b>Total Obligated</b>	\$0.00	\$10,093,717.48
<b>Total Funds Drawdown</b>	\$0.00	\$7,524,972.92
<b>Program Funds Drawdown</b>	\$0.00	\$7,524,972.92
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,524,972.92
City of Gulfport	\$0.00	\$7,524,972.92
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Main Street Streetscape, including lighting, trash receptacles, benches and planters, sidewalks, curb extensions, landscaping, signalization and signage.

**Location Description:**

Gulfport, Mississippi. Slum/Blight designation area is townwide the City of Gulfport including the downtown area. Date of resolution was on 2/22/2007.

**Activity Progress Narrative:**

Construction bids were received May 10 for Phase III of the project. A contract was submitted to council for approval on June 05, 2018. Construction to immediately start with completion expected by December 2018. No roadblocks during this period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	0/1
<b># of Non-business Organizations</b>	0	0/0





### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KCR R10902305KCR - HANCOCK CO

**Activity Title:** HANCOCK CO - MDOT Turn Lanes

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

01/22/2018

**Projected End Date:**

12/31/2018

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,195,945.42
<b>Total Budget</b>	\$0.00	\$2,195,945.42
<b>Total Obligated</b>	\$0.00	\$2,195,945.42
<b>Total Funds Drawdown</b>	\$10,000.00	\$10,000.00
<b>Program Funds Drawdown</b>	\$10,000.00	\$10,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,000.00	\$10,000.00
Hancock County Board of Supervisors	\$10,000.00	\$10,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Roadway improvements and signalization at four intersections in Hancock County designed by MDOT.

**Location Description:**

Highway 603/State Road 43 intersections at Texas Flat Road, Kiln-Delisle Road/Kiln-Picayune Road, Benville Road, and Kiln-Waveland Cutoff Road.

**Activity Progress Narrative:**

The project is in the pre-development stage. The specifications are complete, ERR notices run and the bid advertised. No roadblocks during this quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KCR R10906602KCR - STONE CO  
**Activity Title:** Stone Co - Perkinston Blvd

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0030  
**Projected Start Date:**  
 08/07/2017  
**Benefit Type:**  
 ( )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Economic Development  
**Projected End Date:**  
 12/31/2018  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Mississippi Development Authority2

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,390,208.00
Total Budget	\$0.00	\$5,390,208.00
Total Obligated	\$0.00	\$5,390,208.00
Total Funds Drawdown	\$0.00	\$377,748.10
Program Funds Drawdown	\$0.00	\$375,827.86
Program Income Drawdown	\$0.00	\$1,920.24
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$377,748.10
Mississippi Development Authority2	\$0.00	\$377,748.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Perkinston Boulevard - New connector roadway from US Highway 49 to West Wire Road.

**Location Description:**

**Activity Progress Narrative:**

The project completed pre-development as the environmental was cleared. The County requested to move to full development. No roadblocks at this time.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KCR R10912203KCR - BILOXI

**Activity Title:** BILOXI

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

04/28/2008

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

04/28/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

City Of Biloxi

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$37,941.36
<b>Total Budget</b>	\$0.00	\$37,941.36
<b>Total Obligated</b>	\$0.00	\$37,941.36
<b>Total Funds Drawdown</b>	\$0.00	\$37,941.36
<b>Program Funds Drawdown</b>	\$0.00	\$37,941.36
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$37,941.36
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of rehabilitation of the damaged Biloxi public library into a civic center. The purpose of the modification is to reduce the grant to the amount that has been expended in order to close out the grant. The remaining balance of funds will be transferred to Project No. R-109-122-04-KCR. The closeout is required because the project is infeasible of being implemented as original planned.

This project was cancelled during the 3rd Qtr of 2009.

**Location Description:**

City Of Biloxi. Slum/Blight designation area is townwide the City of Biloxi including the downtown area. Date of resolution was on 9/4/2007.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>0030 KCR R10916604KCR - D'Iberville</b>
<b>Activity Title:</b>	<b>D'Iberville</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0030

**Projected Start Date:**  
05/01/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Economic Development

**Projected End Date:**  
12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of D'Iberville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$41,164,710.00
<b>Total Budget</b>	\$0.00	\$41,164,710.00
<b>Total Obligated</b>	\$0.00	\$41,164,710.00
<b>Total Funds Drawdown</b>	\$781,710.78	\$32,595,491.06
<b>Program Funds Drawdown</b>	\$781,710.78	\$32,549,259.67
<b>Program Income Drawdown</b>	\$0.00	\$46,231.39
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$781,710.78	\$32,595,491.06
City of D'Iberville	\$781,710.78	\$32,595,491.06
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of D'Iberville will construct infrastructure improvements to the Highway I-10 and I-110 interchange.

**Location Description:**

**Activity Progress Narrative:**

During the quarter, the water main installation was complete, and the contractor began work on storm drainage, site grading, and installation of curb/gutter.  
Roadblocks: The utility companies haven't relocated their power, cable, fiber optic and gas lines.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>0030 KCR R10920205KCR - GULFPORT</b>
<b>Activity Title:</b>	<b>GULFPORT</b>

**Activity Category:**

Acquisition - general

**Project Number:**

0030

**Projected Start Date:**

04/09/2009

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Gulfport

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$518,387.00
Total Budget	\$0.00	\$518,387.00
Total Obligated	\$0.00	\$518,387.00
Total Funds Drawdown	\$0.00	\$518,387.00
Program Funds Drawdown	\$0.00	\$518,387.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$518,387.00
City of Gulfport	\$0.00	\$518,387.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

The project consists of purchase of Downtown Arts District building. Completed and closed out 1Q14.

**Location Description:**

Gulfport, MS. Benefit Area is Townwide. Slum/Blight Resolution Date 2/22/2007.

**Activity Progress Narrative:**

The project is in the preconstruction stages and pending completion of the environmental review. Roadblocks: none at this time

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>0030 KCR R10920207KCR - GULFPORT</b>
<b>Activity Title:</b>	<b>GULFPORT</b>

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

12/12/2014

**Projected End Date:**

12/31/2018

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Gulfport

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,500,000.00
<b>Total Budget</b>	\$0.00	\$4,500,000.00
<b>Total Obligated</b>	\$0.00	\$4,500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Gulfport	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project consists of the channel clearing, snagging, widening, replacement and installation of drainage pipes to alleviate flooding.

**Location Description:**

Brickyard Bayou Drainage Basin

**Activity Progress Narrative:**

Phase II construction re-bids advertised and opened June 14 and Phase III construction bids advertised and opened June 21. The easements and acquisitions are complete and awaiting final property through courts on Phase II B. Roadblocks: Phase ii bids rejected and re-bid due to incorrect submittal of Section 3 documents.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	2223/1177	694/1178	5109/3574	57.10

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>0030 KCR R10920208KCR - GULFPORT</b>
<b>Activity Title:</b>	<b>GULFPORT</b>

**Activity Category:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0030

**Projected Start Date:**  
12/12/2014

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Economic Development

**Projected End Date:**  
05/15/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Gulfport

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,650,000.00
<b>Total Budget</b>	\$0.00	\$1,650,000.00
<b>Total Obligated</b>	\$0.00	\$1,650,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Gulfport	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project consists of reshaping the channel, snagging, clearing, replacing drainage pipes, aesthetic and recreational improvements, and creating an earthen trail/boardwalk.

**Location Description:**

Coffee Creek Drainage and Recreational Improvements

**Activity Progress Narrative:**

Construction in progress and approximately 70% complete.  
Roadblocks: CSX railroad approval process was delayed for construction under and around rail tracks. The contractor couldn't order the bridges and some equipment until the approval by CSX was given.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3000/3000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	2566/787	584/788	6174/3087	51.02

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>0030 KCR R10920209KCR - GULFPORT</b>
<b>Activity Title:</b>	<b>GULFPORT - HWY 49 &amp; 18TH ST DRAINAGE IMPROVEMENTS</b>

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0030

**Projected Start Date:**

02/22/2018

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Gulfport

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,364,672.44
<b>Total Budget</b>	\$1,364,672.44	\$1,364,672.44
<b>Total Obligated</b>	\$1,364,672.44	\$1,364,672.44
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Gulfport	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Highway 49 and 18th Street Drainage Improvements

**Location Description:**

Highway 49 and 18th Street

**Activity Progress Narrative:**

Progress continues toward completion of the environmental review. Upon full development, construction is expected to be complete by first quarter 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KCR R10937905KCR - WAVELAND

**Activity Title:** WAVELAND

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0030

**Projected Start Date:**

09/26/2008

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

07/21/2009

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Waveland

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,000.00
<b>Total Budget</b>	\$0.00	\$15,000.00
<b>Total Obligated</b>	\$0.00	\$15,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$15,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$15,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$15,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consisted of acquisition of 4 acres for a downtown shopping district in Waveland. It has been cancelled and funds transferred to existing projects.  
Project cancelled in Q3-2009.

**Location Description:**

City of Waveland. Survey conducted.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	0/0



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KCR R109OHR01KCR - OHR-O'KEEFE MUSEUM OF ART

**Activity Title:** OHR-O'KEEFE MUSEUM OF ART

**Activity Category:**

Rehabilitation/reconstruction of other non-residential

**Project Number:**

0030

**Projected Start Date:**

11/03/2009

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

12/18/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ohr-O'Keefe Museum of Art

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000,000.00
<b>Total Budget</b>	\$0.00	\$6,000,000.00
<b>Total Obligated</b>	\$0.00	\$6,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,000,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of reconstruction and completion of the Center for Ceramics Building at the Ohr-O'Keefe Museum of Art campus. Activity completed and closed in 1Q2013.

**Location Description:**

Biloxi, Mississippi. Townwide benefit. Slums/Blight date of resolution 2/22/2007

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KED Delivery

**Activity Title:** KED Delivery

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

07/01/2007

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$53,828.04

**Total Budget**

\$0.00

\$53,828.04

**Total Obligated**

\$0.00

\$53,828.04

**Total Funds Drawdown**

\$0.00

\$35,742.63

**Program Funds Drawdown**

\$0.00

\$35,742.63

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$35,742.63

    Mississippi Development Authority2

\$0.00

\$35,742.63

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Delivery expenses related to KED projects.

**Location Description:**

**Activity Progress Narrative:**

These expenses are related to contractor delivery costs for the KED program. These costs will continue until the program is complete.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0030 KED EFT R10303006KED - JACKSON COUNTY

**Activity Title:** JACKSON COUNTY TRAINING FACILITY

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

06/01/2009

**Projected End Date:**

12/31/2017

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Jackson County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$18,387,152.03
<b>Total Budget</b>	\$0.00	\$18,387,152.03
<b>Total Obligated</b>	\$0.00	\$18,387,152.03
<b>Total Funds Drawdown</b>	\$0.00	\$18,377,152.03
<b>Program Funds Drawdown</b>	\$0.00	\$18,377,152.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$18,377,152.03
Jackson County Board of Supervisors	\$0.00	\$18,377,152.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will construct a training facility to address the needs of the maritime and metal trade industries in Jackson County.

**Location Description:**

**Activity Progress Narrative:**

Katrina CDBG funds were used to construct a training facility for the maritime and metal trades industries. The project is providing benefit to persons of low and moderate income through the various training programs to be offered at the site. No jobs will be directly created through this project. Construction was completed and all punch list items were resolved as of June 2014. Project is complete except for documentation of training that has occurred at the facility. The project administrator and MDA reviewed documentation and verified that twenty-four (24) Regular Apprentices (RAs) completed the Welder training program, and twenty-two (22) of those were low/mod individuals. The Company submitted data to the project administrator during prior reporting quarters on Helper Apprentices (HAs) who have attended and completed one or more training classes at the facility. The administrator is reviewing the data in sections and forwarding each section to DRD Compliance for verification. All documentation is expected to be provided to MDA for verification in the next quarter. To date, the administrator and MDA have verified that 474 HAs received training at the facility, and 415 of those were low/mod





individuals. After final trainee numbers have been verified, subgrant closeout can begin. The project has drawn down \$18,377,152.03 and has a balance of \$10,000.00 for administration and closeout costs. The subgrant agreement expired on December 31, 2017. An additional extension will be necessary to allow sufficient time to draw down the remaining administration funds and complete the subgrant closeout process.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 KED Planned Economic Development Projects

**Activity Title:** Planned Economic Development Projects

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

06/01/2012

**Projected End Date:**

12/31/2017

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Mississippi Development Authority1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$0.70

**Total Budget**

(\$4,645,000.00)

\$0.70

**Total Obligated**

(\$4,644,999.30)

\$0.70

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Planned Economic Development Projects

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 KED R10300104KED - ADAMS CO - ELEVANCE

**Activity Title:** ADAMS CO - ELEVANCE

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Completed

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

05/16/2014

**Projected End Date:**

05/16/2017

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Adams County Board of Supervisors

**Overall**

	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$30,000.00
<b>Total Budget</b>	\$0.00	\$30,000.00
<b>Total Obligated</b>	\$0.00	\$30,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$30,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,962.09
<b>Program Income Drawdown</b>	\$0.00	\$12,037.91
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$30,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project, located in the Adams County Port/Industrial Park in Natchez, Mississippi, will provide funding for the rehabilitation of an existing sewer lagoon system to benefit Elevance Natchez, Inc. Completed and closed out 2Q17.

**Location Description:**

Adams County Port/Industrial Park in Natchez, Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of buildings (non-residential)</b>	0	0/1
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 KED R10302304KED - HANCOCK CO

**Activity Title:** HANCOCK CO - ROLLS ROYCE NORTH

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

05/18/2012

**Projected End Date:**

10/31/2017

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Hancock County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000,000.00
<b>Total Budget</b>	\$0.00	\$6,000,000.00
<b>Total Obligated</b>	\$0.00	\$6,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,997,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,995,579.76
<b>Program Income Drawdown</b>	\$0.00	\$1,920.24
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,997,500.00
Hancock County Board of Supervisors	\$0.00	\$5,997,500.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Infrastructure improvements to support the construction of a second jet engine test bed at the Stennis Space Center to benefit Rolls Royce North America, Inc. CDBG funded improvements include demolition and site clearance, drainage and flood protection, street and road improvements, water and sewer work, site electrical, an oil storage building, and high voltage power line relocation and improvements.

**Location Description:**

Hancock County, MS

**Activity Progress Narrative:**

This project provided funding for infrastructure improvements to support the construction of a second jet engine test bed at the Stennis Space Center. Construction was completed in October 2013, and all CDBG funds have been drawn down except for \$2,500 for subgrant closeout costs. Project is complete except for job creation. The Company has reported the creation of thirty (30) total new jobs, with nine (9) of those low/mod jobs. The County and MDA are awaiting additional job creation information from the Company that will document total job creation and LMI job creation. Once the final job numbers have been verified, the County will be directed to begin the closeout process. Projected date for job creation completion is September 30, 2018. The subgrant agreement expired on October 31, 2017. An additional extension of the subgrant end date will be necessary to allow sufficient time to meet job creation requirements, draw down remaining KCDBG funds, and complete the subgrant closeout process.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	4/9	5/9	30/35	30.00
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	4/9	5/9	30/35	30.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 KED R10302403KED -HARRISON CO</b>
<b>Activity Title:</b>	<b>HARRISON CO-GULF COAST CONVENTION CTR</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

10/01/2008

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harrison County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$17,339,282.00
<b>Total Budget</b>	\$0.00	\$17,339,282.00
<b>Total Obligated</b>	\$0.00	\$17,339,282.00
<b>Total Funds Drawdown</b>	\$2,500.00	\$17,336,753.03
<b>Program Funds Drawdown</b>	\$2,500.00	\$17,336,753.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,500.00	\$17,336,753.03
Harrison County Board of Supervisors	\$2,500.00	\$17,336,753.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of a public building, reconstruction of parking lot and construction of a parking facility to benefit the Gulf Coast Coliseum and Convention Center.

**Location Description:**

Harrison Co

**Activity Progress Narrative:**

Construction is complete and approximately 99.9% of the KCDBG award has been drawn down, with \$5,028.97 remaining in the KCDBG budget. The County expects to draw down \$2,500 for administrative closeout costs and deobligate \$2,528.97 in engineering costs. Project has met its job creation requirements and private investment commitment. The Coliseum committed to the creation of 250 total full-time and/or full-time equivalent (FTE) jobs, which translates to 455,000 hours. The MDA Compliance team has verified the hiring of employees who worked a total of 500,144 hours, or 275 FTEs for total jobs, with 308,063 hours, or 169 FTEs, worked by low/moderate income persons. Documentation of private investment was provided to MDA in December 2016. Subgrant closeout packages were submitted to the MDA in May 2018 and are under review. The closeout process is expected to be completed in the next quarter.





## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	85/64	84/64	275/250	61.45

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	85/64	84/64	275/250	61.45

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 0030 KED R10302405KED - HARRISON CO**  
**Activity Title: HARRISON CO - GULFPORT HIGHLANDS**

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

05/11/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harrison County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,985,604.58
<b>Total Budget</b>	\$0.00	\$4,985,604.58
<b>Total Obligated</b>	\$0.00	\$4,985,604.58
<b>Total Funds Drawdown</b>	\$0.00	\$4,983,104.58
<b>Program Funds Drawdown</b>	\$0.00	\$4,962,869.24
<b>Program Income Drawdown</b>	\$0.00	\$20,235.34
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,983,104.58
Harrison County Board of Supervisors	\$0.00	\$4,983,104.58
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project will provide for infrastructure improvements including access road, water, sewer, and drainage to serve the Gulfport Highlands mixed use development.

**Location Description:**

Lorraine road, Ollie Road, John Ross Road in the City of Gulfport in Harrison County, MS.

**Activity Progress Narrative:**

Katrina CDBG funded construction on the project began in January 2012 and was completed in September 2015. The KCDBG funded portion of the project is complete except for job creation. No new jobs were created during the reporting quarter. Cumulative number of new jobs created to date remains at seventeen (17), with five (5) of those low/mod jobs. Projected date for job creation completion is June 30, 2019. On February 2, 2018, MDA sent the County a "Notice of Potential Non-Compliance" letter reminding the County that the project has not met the HUD National Objective of assisting LMI persons and that the three-year job creation period expires in September 2018. The County was directed to submit an action plan for meeting the project's goals and a timeline for doing so. County representatives, the project administrator and the developer drafted a response to the letter, including an action plan for meeting project goals, and submitted it to the MDA on March 12, 2018. MDA has requested additional information, including a more detailed action plan, from the County. The subgrant agreement expired on June 30, 2017. An additional subgrant extension will be needed to allow additional time to draw down remaining administration funds and complete subgrant closeout.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/15	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	2/64	3/64	17/250	29.41

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	2/64	3/64	17/250	29.41

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 0030 KED R10302501KED - HINDS COUNTY**

**Activity Title: HINDS COUNTY - KERC**

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

04/22/2009

**Projected End Date:**

04/22/2012

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

07/17/2013

**National Objective:**

Low/Mod

**Responsible Organization:**

Hinds County Board of Supervisors

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,300,000.00
<b>Total Budget</b>	\$0.00	\$2,300,000.00
<b>Total Obligated</b>	\$0.00	\$2,300,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,300,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,300,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$45,354.27	\$240,091.00
<b>Total Funds Expended</b>	\$0.00	\$2,300,000.00
Hinds County Board of Supervisors	\$0.00	\$2,300,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project, located in the city of Jackson in Hinds County, will provide loan monies for purchase of equipment (to include furniture, fixtures and related equipment) and working capital to the King Edwards Revitalization Corporation (KERC) to aid in the renovation and revitalization of two buildings in downtown Jackson. Completed and closed out 3Q13.

**Location Description:**

City of Jackson, Hinds County, MS.

**Activity Progress Narrative:**

The project consisted of a KCDBG loan for working capital to support the revitalization of the King Edward Hotel in Jackson, Mississippi. The King Edward Hotel was opened to the public on December 17, 2009. A cumulative total of 128 jobs were created, with 93 of those low/mod. Job creation requirements were met for this project. Project was closed out on July 17, 2013. Repayment of the loan continued during the reporting quarter.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



# of buildings (non-residential)	0	2/2
# of Businesses	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	47/29	46/30	128/115	72.66

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	47/29	46/30	128/115	72.66

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 KED R10302601KED - HOLMES CO</b>
<b>Activity Title:</b>	<b>HOLMES CO-ADVANCED WELDING &amp; INDUSTRIAL SUPPLY</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

06/26/2008

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

10/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Holmes County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$846,922.70
<b>Total Budget</b>	\$0.00	\$846,922.70
<b>Total Obligated</b>	\$0.00	\$846,922.70
<b>Total Funds Drawdown</b>	\$0.00	\$846,922.70
<b>Program Funds Drawdown</b>	\$0.00	\$845,002.46
<b>Program Income Drawdown</b>	\$0.00	\$1,920.24
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$846,922.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Public infrastructure improvements consisting of street and drainage, sanitary sewer, water distribution and security lighting to benefit Advanced Welding and Industrial Supply. Completed and closed out 2Q16.

**Location Description:**

Lexington, Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of buildings (non-residential)</b>	0	0/1
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/9	0/9	0/35	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/9	0/9	0/35	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 KED R10303008KED - JACKSON CO-SIGNET MARITIME</b>
<b>Activity Title:</b>	<b>JACKSON CO - SIGNET MARITIME CO</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

07/25/2012

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

07/01/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jackson County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,594,957.00
<b>Total Budget</b>	\$0.00	\$3,594,957.00
<b>Total Obligated</b>	\$0.00	\$3,594,957.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,592,457.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,582,181.54
<b>Program Income Drawdown</b>	\$0.00	\$10,275.46
<b>Program Income Received</b>	\$0.00	\$157.79
<b>Total Funds Expended</b>	\$0.00	\$3,592,457.00
Jackson County Board of Supervisors	\$0.00	\$3,592,457.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project, located at the Port of Pascagoula's East Harbor on the Bayou Casotte Waterway in the City of Pascagoula will provide funding for the construction of a new fabrication hall, environmental concrete cover, shipbuilding and repair office, and additional bulkhead, and additional infrastructure repairs and upgrade to benefit Signet Maritime Corporation. CDBG funded improvements include the construction of the fabrication hall and environmental concrete cover, underground utility relocation and corresponding engineering, surveying, site preparation and foundation slab work.

**Location Description:**

Pascagoula, MS

**Activity Progress Narrative:**

KCDBG improvements included the construction of a new fabrication hall, environmental concrete cover, underground utility relocation, and corresponding engineering, surveying, site preparation, and foundation/slab work to benefit Signet Maritime Corporation. Bid Package #1 covered the construction of an environmental slab (required by the Corrective Action Plan) to cover contaminated soils and provide a better work area for boat construction/modification. The slab was completed in late April 2014. Bid Package #2 construction (Fabrication Hall) began in May 2014 and was completed in May 2015. Bid Package #3 construction (upgrades to the river and boat slip bulkhead) was delayed due to issues with Section 3 compliance but got under way in September 2015 and





was completed in June 2016. Matching funds were used for additional river and slip bulkheading and dredging, a new building to house machine, carpenter and electrical shops and a break room, restrooms, and office space, and equipment purchases including bridge cranes for the Fabrication Hall. The project has expended all KCDBG funds except for \$2,500.00 for closeout preparation. The Company created fifty-one (51) of a proposed fifty (50) new jobs and twenty-eight (28) of a proposed twenty-six (26) low/mod jobs. Job creation documentation has been reviewed and verified by MDA. Awaiting expenditure of capital investment (projected to be completed by June 2, 2019) to close out the subgrant agreement. The Company has expended \$2,835,749.07 of its \$3,600,000.00 private commitment. The subgrant agreement expired on July 1, 2018. An additional extension of the subgrant end date will be necessary to allow sufficient time for the Company to meet its private investment commitment, draw down remaining KCDBG funds, and complete the subgrant closeout process.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	14/13	14/13	51/50	54.90

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	14/13	14/13	51/50	54.90

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 KED R10303010KED - JACKSON CO-MARITIME ANNEX

**Activity Title:** JACKSON CO-MARITIME ANNEX

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

08/23/2013

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

08/01/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jackson County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,277,380.00
<b>Total Budget</b>	\$0.00	\$1,277,380.00
<b>Total Obligated</b>	\$0.00	\$1,277,380.00
<b>Total Funds Drawdown</b>	\$0.00	\$88,813.93
<b>Program Funds Drawdown</b>	\$0.00	\$88,813.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$88,813.93
Jackson County Board of Supervisors	\$0.00	\$88,813.93
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to construct a Basic Skills Training Annex adjacent to the Maritime Trades Training Facility. The Annex will be used for the instruction of groups who are receiving skilled job training in preparation for employment in the maritime and metal trades industries.

**Location Description:**

Jerry St. Pe Highway/Litton Road, Pascagoula, MS

**Activity Progress Narrative:**

The project will fund the construction of a Basic Skills Training Annex (BSTA) adjacent to the Maritime Training Facility in Pascagoula, Mississippi. The project will provide benefit to persons of low and moderate income through the training programs to be offered at the facility. No jobs will be directly created through this project. Construction has been delayed multiple times due to the Company's (Huntington-Ingalls) changes to the BSTA building design and location, which required changes to the environmental review record (ERR). Milestones during the reporting quarter: Late March 2018- None. April 2018- Re-advertised for construction bids. May 2018- Received one construction bid. Bidder determined to be Section 3 compliant by MDA. Roadblocks during the reporting quarter: The bid received in response to the April 2018 re-advertisement is over budget. County is awaiting response from Company as to whether Ingalls will cover the overage or request another re-bid. If the bidder is awarded the contract, construction is expected to begin in July 2018 and complete in February 2019.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number: 0030 KED R10303803KED - LAUDERDALE CO**  
**Activity Title: LAUDERDALE COUNTY - MS RAIL CAR**

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

05/18/2009

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

06/01/2018

**Responsible Organization:**

Lauderdale County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,049,999.30
<b>Total Budget</b>	\$0.00	\$1,049,999.30
<b>Total Obligated</b>	(\$0.70)	\$1,049,999.30
<b>Total Funds Drawdown</b>	\$2,500.00	\$1,049,999.30
<b>Program Funds Drawdown</b>	\$2,500.00	\$1,042,318.34
<b>Program Income Drawdown</b>	\$0.00	\$7,680.96
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,500.00	\$1,049,999.30
Lauderdale County Board of Supervisors	\$2,500.00	\$1,049,999.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project, located in the Whynot Community, will provide for the creation of a new railway and spur off Highway 19 South to serve Mississippi Rail Car, Inc. Completed and closed 2Q18.

**Location Description:**

Lauderdale County, MS.

**Activity Progress Narrative:**

Project provided funding for the construction of a railway and rail spur. Construction was completed at the end of December 2012. Number of cumulative total jobs created by the project is forty-one (41) of a projected forty (40). Number of cumulative LMI jobs created by the project is twenty-one (21). Subgrant closeout packages were submitted to the MDA on March 21, 2018. Project was closed out on June 1, 2018.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of buildings (non-residential)</b>	0	1/1



# of Businesses

0

1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	10/10	11/11	41/40	51.22

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	10/10	11/11	41/40	51.22

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 KED R10305501KED - PEARL RIVER BOS  
**Activity Title:** PEARL RIVER CO - HIGHLAND COMMUNITY HOSPITAL

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

10/22/2009

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pearl River County Board of Supervisors

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000,000.00
<b>Total Budget</b>	\$0.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,991,088.89
<b>Program Funds Drawdown</b>	\$0.00	\$4,989,168.65
<b>Program Income Drawdown</b>	\$0.00	\$1,920.24
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,991,088.89
Pearl River County Board of Supervisors	\$0.00	\$4,991,088.89
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Public infrastructure improvements to benefit Highland Community Hospital, including expansion of MS Highway 11, construction of an access road from MS Highway 43 to Highland Commons Parkway, and construction of a connection road between Highland Commons Parkway and Cooper Road to provide adequate access to the hospital from Interstate 59.

**Location Description:**

Pearl River County

**Activity Progress Narrative:**

Construction began in May 2011 but experienced significant delays due to heavy rains and unforeseen utility relocation. Construction was completed in September 2013. The hospital met its private investment goals and job creation requirements. The MDA-DRD Compliance team verified the creation of 135 cumulative net new jobs, with a cumulative total of 192 jobs filled by or made available to persons of low to moderate income. Budget Modification #5 and subgrant closeout packages were submitted to the MDA on June 22, 2017 but are on hold pending MDA receipt and review of the County's 2015 and 2016 A-133 audits OR funding certification forms for program years that did not require A-133 audits. The 2015 audit was received in June 2018 and is under review. The remaining audit documents are expected to be submitted to MDA in the next quarter. NOTE: The DRGR system will not allow the number of low/mod jobs to exceed the number of total jobs. Thus, only 135 LMI



jobs can be reported in the performance section of this report.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	67/25	68/26	135/100	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	67/25	68/26	135/100	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 KED R10320502KED - CITY OF HATTIESBURG</b>
<b>Activity Title:</b>	<b>CITY OF HATTIESBURG-HLC Leverage Lender, LLC</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

12/20/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/20/2016

**Completed Activity Actual End Date:**

03/10/2017

**Responsible Organization:**

City of Hattiesburg

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,000,000.00
<b>Total Budget</b>	\$0.00	\$2,000,000.00
<b>Total Obligated</b>	\$0.00	\$2,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$30,353.00	\$657,648.46
<b>Total Funds Expended</b>	\$0.00	\$2,000,000.00
City of Hattiesburg	\$0.00	\$2,000,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will provide loan monies to Hub City Lofts, LLC for the purchase and revitalization of two historic buildings located at 501 Main St (The Faulkner Building) and 201 East Front Street (The Ross Building) in downtown Hattiesburg, Forrest County, Mississippi.

Completed and closed out 1Q17. Cannot mark status to Complete as long as we are still receiving loan payments.

**Location Description:**

Downtown Hattiesburg, Forrest County, Mississippi

**Activity Progress Narrative:**

Project consists of a loan to purchase two historic buildings located at 501 Main St. (the Carter/Faulkner Building) and 201 East Front St. (the America/Ross Building) for the purpose of renovating them into mixed-use properties. The City of Hattiesburg and Hub City Lofts, LLC closed on the loan agreement in February 2012, and the Company purchased the two buildings. Construction began on September 4, 2012 and was completed on both buildings in late 2013. Most of the residential units in both the America Building and the Carter Building are occupied, and some retail spaces have been rented. The project created thirty (30) jobs, with sixteen (16) of those low/mod jobs. The DRD Compliance team verified these numbers. Project satisfied its job creation





requirements. Project was closed out on March 10, 2017. The Company continued repayment of the loan during the reporting quarter.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		2/2	
# of Businesses	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	8/8	8/8	30/30	53.33

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	8/8	8/8	30/30	53.33

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 KED R10322101KED - CITY OF JACKSON</b>
<b>Activity Title:</b>	<b>CITY OF JACKSON-CONVENTION CENTER HOTEL (TCI)</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

03/23/2009

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

03/23/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Jackson

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will provide for water, sewer, drainage and street improvements necessary for the completion of the Jackson Convention Center Hotel and will benefit Transcontinental Realty Investors (TCI). Activity terminated 3Q2010 and closed out in 3Q2011

**Location Description:**

Jackson, MS.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of buildings (non-residential)</b>	0	0/1
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 KED R10329001KED - CITY OF PASCAGOULA</b>
<b>Activity Title:</b>	<b>PASCAGOULA - HILTON GARDEN INN</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

06/23/2011

**Projected End Date:**

03/31/2017

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Pascagoula

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,556,722.69
<b>Total Budget</b>	\$0.00	\$2,556,722.69
<b>Total Obligated</b>	\$0.00	\$2,556,722.69
<b>Total Funds Drawdown</b>	\$0.00	\$2,554,222.67
<b>Program Funds Drawdown</b>	\$0.00	\$2,544,105.00
<b>Program Income Drawdown</b>	\$0.00	\$10,117.67
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,554,222.67
City of Pascagoula	\$0.00	\$2,554,222.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will provide funding for infrastructure improvements including an access road, water, sewer, and drainage to serve the construction of a Hilton Garden Inn by WWT Enterprises, LLC, at the site of the former LaFont Inn in Pascagoula, Mississippi.

**Location Description:**

Intersection of Highway 90 and Hospital Road in Pascagoula, MS in Jackson County

**Activity Progress Narrative:**

KCDBG funded construction began in December 2011 and was completed in February 2013. Budget Modification #3 was approved by MDA on June 4, 2013 to reduce the KCDBG award amount to \$2,556,722.69 and deobligate \$761,531.31. In return, the County and MDA approved a reduction in the job creation commitment from 100 jobs to 77 jobs via Amendment #1 to the Memorandum of Agreement (MOA), which was submitted to the MDA on December 3, 2013. The hotel opened in March 2014. Project is complete except for job creation. MDA has verified the creation of 62.41 Total FTE jobs, 50.68 by the Hilton Garden Inn and 11.73 by Hardees, and 50 LMI FTE jobs, all by the hotel. The project has exceeded the LMI goal of 39 jobs but is 15 short of the total job goal of 77 new jobs to be created. Projected date for job creation completion is unknown. The MDA Disaster Recovery Compliance team and the project administrator met with City personnel and the project developer on June 6, 2018 to discuss strategies for moving the project to subgrant closeout. The project administrator provided draft copies



of Budget Modification #7 and subgrant closeout packages to the MDA for review on June 21, 2018, and MDA provided comments to the administrator on June 28, 2018. Modification #7 and the closeout packages are expected to be signed by the City and provided to the MDA in July 2018. Project has expended \$2,554,222.67 in KCDBG funds to date. Balance of \$2,500.02 will be drawn down when project is closed out.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	25/19	25/20	62/77	80.65

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	25/19	25/20	62/77	80.65

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>0030 KED R10334701KED - STARKVILLE</b>
<b>Activity Title:</b>	<b>STARKVILLE-COTTONMILL MARKETPLACE</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

10/26/2010

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Starkville

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000,000.00
<b>Total Budget</b>	\$0.00	\$8,000,000.00
<b>Total Obligated</b>	\$0.00	\$8,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,995,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,918,415.62
<b>Program Income Drawdown</b>	\$0.00	\$76,584.38
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,995,000.00
City of Starkville	\$0.00	\$7,995,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project, located in the City of Starkville in Oktibbeha County, will provide for the construction of a three-bay, four-level precast concrete parking structure to provide parking for the CottonMill marketplace development. The development will include a conference center, office space, hotel, and retail space.

**Location Description:**

City of Starkville in Oktibbeha County, MS

**Activity Progress Narrative:**

Katrina CDBG funds were used to construct a public parking structure to provide parking for the Cotton Mill Marketplace multi-use development in Starkville, Mississippi. Construction of the parking structure began in September 2014 and was completed in July 2015. Approximately 99.9% of the KCDBG award has been expended, with \$5,000 remaining in the KCDBG budget for administration and closeout costs. No new job creation was reported this quarter. Total cumulative jobs created to date remains at thirty-three (33). Forty-three (43) new jobs have been filled by or made available to persons of low to moderate income. Because the DRGR system will not allow the number of LMI jobs reported to exceed the total number of jobs created, the remaining LMI jobs will be reported when the total number of jobs created increases. MDA is awaiting receipt of company payrolls and corrected survey forms from businesses that have created jobs to date. MDA continues to provide technical assistance to the developer, project administrator and benefitting businesses on job creation documentation. On June 25, 2018, the DRD Compliance Team visited tenants of the CottonMill Marketplace retail development to



review the job documentation process. Follow-up TA visits are planned in August 2018. Two restaurants are currently under construction on outparcels at the project site. Mugshots is slated to open in late June 2018 and create 15-20 new jobs, while Gondolier Italian Restaurant and Pizza is expected to open in mid-July 2018 and create 30-35 new jobs. The developer is in the process of procuring additional tenants for the Mill building that will generate additional jobs. Projected date for job creation completion, private investment, and closeout of project is December 2018.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	1/1
# of Businesses	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	17/39	16/39	33/152	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	17/39	16/39	33/152	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** 0030 KED R10393601KED - MS STATE PORT AUTHORITY

**Activity Title:** MS STATE PORT AUTHORITY - GULFPORT

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

09/28/2011

**Projected End Date:**

12/31/2018

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Mississippi State Port Authority

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$23,511,138.00
<b>Total Budget</b>	\$0.00	\$23,511,138.00
<b>Total Obligated</b>	\$0.00	\$23,511,138.00
<b>Total Funds Drawdown</b>	\$0.00	\$23,509,827.44
<b>Program Funds Drawdown</b>	\$0.00	\$23,509,827.44
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$23,509,827.44
Mississippi State Port Authority	\$0.00	\$23,509,827.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will provide funding to upgrade the existing Kansas City Southern Railway (KCSR) line from MP 0.0, just north of US Highway 90 near the Port of Gulfport, MS to MP 67.5 near Barkley Road in south Hattiesburg, MS. All activities will take place within the existing KCSR right-of-way, with the majority of construction activities taking place atop the existing rail bed. Improvements include rail renewal, cross tie renewal, grade-crossing renewal, turnout renewal, upgrades to signal crossings, gates and flashers and bridge maintenance.

**Location Description:**

From MP 0.0, just north of US Highway 90 near the Port of Gulfport, MS to MP 67.5 near Barkley Road in south Hattiesburg, MS.

**Activity Progress Narrative:**

The project upgraded and modernized the capacity of a major rail line serving Harrison, Stone and Forrest Counties in Mississippi to support the creation of additional jobs and economic growth through the expansion of the Port of Gulfport. All construction was completed as of December 31, 2012. Project has expended 99.99% of the KCDBG award, with remaining funds to be used for administrative and closeout costs. Project is complete including job creation. The project reported the creation of four (4) new jobs related to rail operations at the Port during the reporting quarter, with three (3) of those low/mod jobs. Cumulative total jobs created to date is seven (7), with four (4) of those low/mod jobs. Once MDA has reviewed the job creation documentation and verified these





numbers, the subgrant closeout process can begin. Modification #6 was approved by the MDA on April 18, 2018 to extend the subgrant end date to December 31, 2018 and adjust the Local/Private funds budget for the final phase of work to reflect final actual expenditures.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	2	1	4	2/2	2/2	7/7	57.14

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	2	1	4	2/2	2/2	7/7	57.14

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 0030 KED R10395001KED - UMMC

**Activity Title:** UMMC

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

12/01/2012

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

09/30/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000,000.00
<b>Total Budget</b>	\$0.00	\$10,000,000.00
<b>Total Obligated</b>	\$0.00	\$10,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$9,992,065.25
<b>Program Funds Drawdown</b>	\$0.00	\$9,957,871.77
<b>Program Income Drawdown</b>	\$0.00	\$34,193.48
<b>Program Income Received</b>	\$0.00	\$549.07
<b>Total Funds Expended</b>	\$0.00	\$9,992,065.25
Mississippi Development Authority2	\$0.00	\$9,992,065.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will provide funding for site preparation and utility work to support the University of Mississippi Medical Center's (UMMC) new School of Medicine and related campus support systems.

**Location Description:**

Jackson, MS

**Activity Progress Narrative:**

The Katrina CDBG award provided funding for site preparation and utility construction to support the University of Mississippi Medical Center's new School of Medicine and related campus support services. Milestones for the reporting period: Construction contract for the building was closed by the Bureau of Buildings. New job creation continued. Approximately 99.94% of the KCDBG award has been expended. UMMC has expended \$51,664,279 in matching funds. Eight (8) new jobs were created during the reporting quarter, and positions were filled by or made available to two (2) low to moderate income individuals. Cumulative total number of jobs created to date is 219, with 88 of those filled by LMI individuals. Job creation goals will not be met until after the building is fully occupied, which is expected to occur in July 2018, with job creation completed in September 2018.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Businesses	0		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	1	1	8	44/51	44/51	219/200	40.18

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	1	1	8	44/51	44/51	219/200	40.18

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 0030 KED R10396001KED - MGCCC**

**Activity Title: MGCCC**

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

01/19/2015

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

01/19/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Gulf Coast Community College

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,000,000.00
<b>Total Budget</b>	\$0.00	\$12,000,000.00
<b>Total Obligated</b>	\$0.00	\$12,000,000.00
<b>Total Funds Drawdown</b>	\$590,491.43	\$11,834,243.74
<b>Program Funds Drawdown</b>	\$590,491.43	\$11,744,337.86
<b>Program Income Drawdown</b>	\$0.00	\$89,905.88
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$381,195.98	\$11,834,243.74
Mississippi Gulf Coast Community College	\$381,195.98	\$11,834,243.74
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Costs related to the construction of the Mississippi Gulf Coast Community College Nursing School and Simulation Center to be located off Highway 67 near Tradition in Harrison County, Mississippi.

**Location Description:**

Harrison County, Mississippi

**Activity Progress Narrative:**

This project is funding the construction of a new School of Nursing and Simulation Center in the Tradition development in Harrison County, Mississippi. Construction began in March 2016. Milestones during the reporting quarter: Late March 2018- Site lighting completed. April 2018- Landscaping completed. May 2018- Exterior insulation and finish system (EIFS) begun. A total of \$590,491.43 in KCDBG funds was drawn down during the reporting quarter. Roadblocks during the reporting quarter: Late March-May 2018- Delays in delivery of glass fiber reinforced concrete (GFRC). Punch list work is projected to be completed by July 31, 2018. Construction closeout is projected by August 31, 2018. Projected date for job creation completion is March 31, 2020. No job creation was reported for this quarter.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/6	0/6	0/23	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number: 0030 POG ADMIN**

**Activity Title: POG ADMIN**

**Activity Category:**

Administration

**Project Number:**

0030

**Projected Start Date:**

03/18/2008

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/18/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi State Port Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$190,611.57
<b>Total Budget</b>	\$0.00	\$190,611.57
<b>Total Obligated</b>	\$0.00	\$190,611.57
<b>Total Funds Drawdown</b>	\$19,902.50	\$143,786.00
<b>Program Funds Drawdown</b>	\$19,902.50	\$143,786.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$19,902.50	\$143,786.00
Mississippi State Port Authority	\$19,902.50	\$143,786.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

To provide funding to the Mississippi State Port Authority to facilitate the restoration of public infrastructure and publicly owned facilities that were destroyed by Hurricane Katrina, to provide mitigation against future damage and to provide for the long term recovery of the operating capacity of the Port. This activity includes administrative costs associated with the Port of Gulfport programs.

**Location Description:**

Gulfport, Mississippi

**Activity Progress Narrative:**

These costs are related to administrative activities for the Port of Gulfport Restoration Program. They include review and processing of requests for cash, David-Bacon wage determinations and executive reporting. These costs will continue throughout the duration of the program.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0030 POG Delivery**

**Activity Title: POG Delivery**

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

0030

**Projected Start Date:**

03/18/2008

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

06/30/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$550,000.00
<b>Total Budget</b>	\$0.00	\$550,000.00
<b>Total Obligated</b>	\$0.00	\$550,000.00
<b>Total Funds Drawdown</b>	\$24,985.00	\$212,546.30
<b>Program Funds Drawdown</b>	\$24,985.00	\$212,546.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$24,985.00	\$212,546.30
Mississippi Development Authority2	\$24,985.00	\$212,546.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Delivery expenses related to POG projects.

**Location Description:**

**Activity Progress Narrative:**

These expenses are related to contractor delivery costs for the Port of Gulfport Restoration Program. These costs will continue until the project is complete.

This activity includes delivery costs associated with the Port of Gulfport Restoration Program such as wage determinations, Davis-Bacon interviews, etc.





## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 0030 POG R1150602 - MS STATE PORT**

**Activity Title: MS STATE PORT**

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Activity Status:**

Under Way

**Project Number:**

0030

**Project Title:**

Economic Development

**Projected Start Date:**

09/18/2008

**Projected End Date:**

12/31/2018

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Mississippi State Port Authority

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$566,149,309.14
<b>Total Budget</b>	\$0.00	\$566,149,309.14
<b>Total Obligated</b>	\$0.00	\$566,149,309.14
<b>Total Funds Drawdown</b>	\$33,799,970.10	\$484,817,328.75
<b>Program Funds Drawdown</b>	\$33,724,262.83	\$484,592,921.03
<b>Program Income Drawdown</b>	\$75,707.27	\$224,407.72
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$29,386,138.41	\$484,817,328.75
Mississippi State Port Authority	\$29,386,138.41	\$484,817,328.75
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will provide CDSG funding for maritime activities to the MSPA to facilitate the restoration and hardening of public infrastructure and publicly owned facilities that were damaged or destroyed by Hurricane Katrina, to provide mitigation against future damage, to prevent future reoccurrence of damage and destruction in Hurricane events, and to provide for the long term recovery of the operating capacity of the Port. Activities set forth in currently approved Mississippi State Port Authority Master Plan as amended. The Subrecipient Agreement dated December 23, 2008, was amended to reflect that the obligated fund are reduced by \$966,963.00 in contracts that were previously issued. The new obligated amount under this contract is \$563,055,037.00.

See Also activity 0030 POG R1150601 & 0030 POG 2nd Phase Construction Planned

**Location Description:**

Gulfport, MS.

**Activity Progress Narrative:**

Travelers Insurance, the bond company that has taken over work on the facilities contract, has stayed on their original schedule and may have improved the delivery time slightly. The end of September 2018 still holds as the completion date. All suspension of projects on the site have been lifted. We are pushing all contractors to complete the remainder of their work in an effort to complete almost all of the projects by October 31,2018.



Phase One Infrastructure construction suspension has been lifted and the contractor is working to complete the remainder of his work. Phase 2 Site and Infrastructure is nearing completion with paving and striping being the majority of the work remaining. The anticipated completion of this project has been pushed beyond our previous projections and remains an issue with this contractor. Work on Terminal 1 M & R has been completed and the tenant has moved into this facility. Construction for the Marine Research Facility is complete and we are waiting for the final closeout package from the CM to close this contract. The paving and infrastructure project for North Harbor has not reached final completion and the contractor has been notified that liquidated damages may be assessed. The Landscaping and Fencing project is complete and we will close the contract in July. Phase 3 Site and Infrastructure contract suspension has been lifted and we expected delivery of this area to be turned over on August 1, 2018. Terminal 1 Electrical contract is progressing has reached substantial completion and we anticipate closeout of this project in August 2018. The Site Security for West Pier has begun their construction. Barge mooring has reached final completion and we await the closeout documents for this project. Final payment of the cranes has been made. All engineering and construction services are progressing as planned.

To date, 1,722 jobs have been created related to program planning and construction services. All job numbers will continue to be monitored in an effort to document compliance with the national objective.

## Accomplishments Performance Measures

### No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			Low/Mod%
	Low	Mod	Total	Low	Mod	Total	
# of Permanent Jobs Created	0	0	0	0/0	366/663	557/1300	65.71
# of Permanent Jobs Retained	0	0	0	0/0	1/0	814/1286	0.12

	This Report Period			Cumulative Actual Total / Expected			Low/Mod
	Low	Mod	Total	Low	Mod	Total	
# of Persons	0	0	0	0/0	0/663	0/2586	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 0099 / Administrative Costs

**Grantee Activity Number: 0099 ADMIN**  
**Activity Title: 0099 ADMIN**



**Activity Category:**

Administration

**Project Number:**

0099

**Projected Start Date:**

03/01/2006

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administrative Costs

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:****Responsible Organization:**

Mississippi Development Authority1

**Overall****Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$119,994,204.62

**Total Budget**

\$5,458,260.07

\$119,994,204.62

**Total Obligated**

\$5,458,260.07

\$119,994,204.62

**Total Funds Drawdown**

\$1,529,035.18

\$114,157,992.60

**Program Funds Drawdown**

\$1,529,035.18

\$113,950,153.47

**Program Income Drawdown**

\$0.00

\$207,839.13

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,683,149.11

\$114,325,668.17

Mississippi Development Authority1

\$1,683,149.11

\$114,325,668.17

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

State Administration for the Katrina Community Development Block Grant Supplemental Funds.

The State entered into a sole source contract for consulting services with Armin Moeller, Balch & Bingham LLP, on January 27, 2008. The original contract amount of \$87,500 was amended to \$97,500 on April 25, 2008. This contract expired on May 31, 2008.

The State entered into a sole source contract for program management services with Horne LLP in the amount of \$18,715,706 with a term of April 1, 2013, to March 31, 2014, (with options to renew). Horne LLP was previously providing these services to MDA through a contract granted to it through an open and competitive process authorized by State and Federal law; however, that contract expired March 31, 2013. This sole source contract was secured through the legally required State procurement process. On April 1, 2014, MDA exercised its first option to renew the sole source contract for a new one year term ending March 31, 2015, for a total contract cost of \$29,634,606.

**Location Description:**

Jackson, Mississippi

**Activity Progress Narrative:**

The State of Mississippi continues to administer funds for the Katrina Disaster Grants.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 0099 ADMIN R105001 - GOVERNOR'S OFFICE  
**Activity Title:** GOVERNOR'S OFFICE

**Activity Category:**

Administration

**Project Number:**

0099

**Projected Start Date:**

10/01/2005

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administrative Costs

**Projected End Date:**

01/01/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Governor's Office of Recovery & Renewal

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$6,351,888.00
<b>Total Budget</b>	\$0.00	\$6,351,888.00
<b>Total Obligated</b>	\$0.00	\$6,351,888.00
<b>Total Funds Drawdown</b>	\$26,208.10	\$6,231,799.98
<b>Program Funds Drawdown</b>	\$26,208.10	\$6,231,799.98
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,402.17	\$6,242,202.15
Governor's Office of Recovery & Renewal	\$10,402.17	\$6,242,202.15
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Governor's Office of Recovery and Renewal is the primary entity responsible for coordinating disaster assistance and has been the central entity in Mississippi's recovery efforts.

**Location Description:**

Jackson, Mississippi

**Activity Progress Narrative:**

The Governor's Office continues to develop policy and programs for the Katrina disaster.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	2	1087
Monitoring Visits	2	1084
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	2	1087



**Grantee: Mississippi**

**Grant: B-06-DG-28-0002**

**April 1, 2018 thru June 30, 2018 Performance Report**

---





**Grant Number:**

B-06-DG-28-0002

**Obligation Date:**

07/24/2007

**Award Date:**

07/24/2007

**Grantee Name:**

Mississippi

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$423,036,059.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$423,036,059.00

**Estimated PI/RL Funds:**

\$305,000.00

**Total Budget:**

\$423,341,059.00

**Disasters:****Declaration Number**

FEMA-1604-MS

**Narratives****Disaster Damage:**

Hurricane Katrina made land fall in Mississippi on August 29, 2005 and turned out to be the worst natural disaster to ever hit the United States. Damage along Mississippi's Gulf Coast was widespread and damage estimates were over \$125 billion dollars. FEMA reported 65,380 homes were damaged or destroyed and estimated 44 million cubic yards of debris in south Mississippi. The Mississippi Development Authority (MDA) has developed plans and programs to address disaster relief, long-term recovery and restoration of infrastructure.

**Recovery Needs:**

Recovery Needs: 1. Assistance with the rebuilding of public infrastructure such as water and sewer. 2. Assistance to owners of small rental properties in the counties most affected by Katrina to provide affordable rental housing.

**Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$423,294,250.97

**Total Budget**

\$0.00

\$423,294,250.97

**Total Obligated**

\$0.00

\$423,294,250.97

**Total Funds Drawdown**

\$30,190.72

\$420,563,442.06

**Program Funds Drawdown**

\$7,405.12

\$420,259,678.89

**Program Income Drawdown**

\$22,785.60

\$303,763.17

**Program Income Received**

\$11,392.80

\$303,763.17

**Total Funds Expended**

(\$60,239.64)

\$420,456,975.36

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		89.29%
Overall Benefit Percentage (Actual)		89.24%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$63,501,158.85	\$0.00
Limit on Admin/Planning	\$84,668,211.80	\$157,532.00
Limit on Admin	\$21,167,052.95	\$107,686.50
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

SUMMARY FOR 2nd QUARTER 2018 QPR:

2nd allocation

Mississippi continues to make progress in the Katrina disaster recovery efforts in the second quarter of 2018.

The Small Rental Assistance Program (SRAP) made forgivable loans available to small rental property owners. As of June 30, 2018, 3,509 units had completed construction and obtained certificates of occupancy. The properties are in various stages of completing periods of affordability.

Under the Long Term Workforce Housing (LTWH) initiative, grants and loans were made to for-profits, non-profits and local units of government to increase the availability of affordable housing. These projects have constructed or rehabilitated single- and multi-family housing, transitional housing, and senior living developments for eligible households. As of June 30, 2018, a total of 4,317 Neighborhood Home Program (NHP) rehabilitation units, 227 LTWH rehab units and 221 new construction units have been completed. The LTWH program has identified 11 applicants, all elderly and/or disabled, who have remaining unmet housing needs. The MDA-contracted subrecipient has begun addressing those needs, completing three projects, with the remainder scheduled for completion by December 31, 2018.

This portion of the Public Housing Program allocated funds to coastal public housing authorities for the new construction of two projects consisting of 123 housing units to supplement PHA for properties damaged or destroyed by Hurricane Katrina. Development one opened successfully with 75 units, and development two, with a planned 48 units, did not proceed due to many significant roadblocks during the pre-development phase. Construction is complete, the program contract is closed out, and the one development of 75 units is continuing to provide low/moderate income households quality housing. All project funds have been disbursed, and all activities are complete.

The Low Income Housing Tax Credit Assistance Fund, (TCAF), provides low-interest loans for the new construction of affordable housing to developments that were awarded Low-Income Housing Tax Credits through the Mississippi Home Corporation (MHC). Construction is complete, the program contract is closed out and all seven developments with a total of 618 units are serving low/moderate income households.

This portion of the infrastructure grant program is providing improved water and wastewater infrastructure systems to coast residents with low-moderate income. The funds are administered by the Mississippi Department of Environmental Quality (MDEQ) as well as the local entities awarded. All projects under this grant are closed. There is no construction remaining.



# Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Homeowner Programs	\$69,146.14	\$146,428,512.54	\$144,331,805.35
0002, Housing for Renters	(\$61,741.02)	\$203,853,614.81	\$202,927,142.72
0002 TCAF, Tax Credit Assistance Fund	\$0.00	\$17,917,702.42	\$17,906,309.62
0004, Public Housing	\$0.00	\$94,421.20	\$94,421.20
0021, Infrastructure - State	\$0.00	\$55,000,000.00	\$55,000,000.00



## Activities

**Project # / Title:** 0001 / Homeowner Programs

**Grantee Activity Number:** 0001 LTWH ADMIN

**Activity Title:** LTWH ADMIN

**Activity Category:**

Administration

**Project Number:**

0001

**Projected Start Date:**

01/01/2017

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$172,927.50

**Total Budget**

\$22,927.50

\$172,927.50

**Total Obligated**

\$22,927.50

\$172,927.50

**Total Funds Drawdown**

\$16,831.50

\$107,686.50

**Program Funds Drawdown**

\$16,831.50

\$84,900.90

**Program Income Drawdown**

\$0.00

\$22,785.60

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,343.75

\$107,686.50

    Mississippi Development Authority2

\$1,343.75

\$107,686.50

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration activities related to Long-Term Workforce Housing projects.

**Location Description:**

**Activity Progress Narrative:**

These expenses are related to the contractor administration cost associated with the LTWH Habitat for Humanity project.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 0001 LTWH DELIVERY**

**Activity Title: LTWH DELIVERY**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0001

**Projected Start Date:**

01/01/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Programs

**Projected End Date:**

12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$520,745.57

**Total Budget**

\$175,000.00

\$520,745.57

**Total Obligated**

\$175,000.00

\$520,745.57

**Total Funds Drawdown**

\$75,100.24

\$123,866.13

**Program Funds Drawdown**

\$52,314.64

\$89,263.98

**Program Income Drawdown**

\$22,785.60

\$34,602.15

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$52,821.94

\$129,523.76

    Mississippi Development Authority2

\$52,821.94

\$129,523.76

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Delivery activities for Long-Term Workforce Housing projects.

**Location Description:**

**Activity Progress Narrative:**

Delivery activities for the Long Term Workforce Housing project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>0001 LTWH R116140LTW - SOUTH MS HOUSING &amp; DEV CORP</b>
<b>Activity Title:</b>	<b>SOUTH MS HOUSING &amp; DEV CORP</b>

**Activity Category:**

Acquisition of property for replacement housing

**Project Number:**

0001

**Projected Start Date:**

09/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Homeowner Programs

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

South MS Housing and Development Corporation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000,000.00
<b>Total Budget</b>	\$0.00	\$3,000,000.00
<b>Total Obligated</b>	\$0.00	\$3,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,000,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Sub-grantee will acquire property in Harrison County, Mississippi, for 120 units to be constructed and rented to households with incomes of eighty percent (80%) or below Area Median Income, as defined by HUD. This activity is for the acquisition of the property only. For construction of the units, see activity PHP R107R8PR01-MS REG VIII PRESERVE in grant B-06-28-0001.

Completed and closed out 1Q12

**Location Description:**

Harrison County, Mississippi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**





# of Housing Units

0

0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>0001 LTWH R116198LTW - HABITAT FOR HUMANITY</b>
<b>Activity Title:</b>	<b>HABITAT FOR HUMANITY</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
0001

**Projected Start Date:**  
11/01/2017

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Homeowner Programs

**Projected End Date:**  
06/01/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Mississippi Development Authority2

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,520,235.00
<b>Total Budget</b>	\$702,072.50	\$1,520,235.00
<b>Total Obligated</b>	\$702,072.50	\$1,520,235.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$84,592.67	\$84,592.67
Mississippi Development Authority2	\$84,592.67	\$84,592.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Habitat for Humanity of the Mississippi Gulf Coast will assist a prescreened group of homeowners in the repair, rehabilitation, reconstruction and elevation of eligible residential properties in various counties in Mississippi. The project shall be performed in two phases. Six (6) residential properties shall be reconstructed in Phase I. Five (5) residential properties shall be reconstructed in Phase II.

**Location Description:**

**Activity Progress Narrative:**

All eligible applicants have been determined and rehabilitation/reconstruction is underway by the sub-recipient.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	2	0	2	2/6	0/5	2/11	100.00
# Owner Households	2	0	2	2/6	0/5	2/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>0001 NHP PROGRAM DELIVERY COST</b>
<b>Activity Title:</b>	<b>NHP PROGRAM DELIVERY COST</b>

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Project Number:**  
 0001

**Projected Start Date:**  
 11/01/2010

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Urgent Need

**Activity Status:**  
 Completed

**Project Title:**  
 Homeowner Programs

**Projected End Date:**  
 03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Mississippi Development Authority2

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$45,212,181.56
<b>Total Budget</b>	\$0.00	\$45,212,181.56
<b>Total Obligated</b>	\$0.00	\$45,212,181.56
<b>Total Funds Drawdown</b>	\$0.00	\$45,212,181.56
<b>Program Funds Drawdown</b>	\$0.00	\$45,200,788.76
<b>Program Income Drawdown</b>	\$0.00	\$11,392.80
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$45,212,181.56
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

NHP delivery includes all activities associated with eligibility determinations including environmental review; construction management, inspection, and disbursement; and creation and maintenance of a data collection and reporting systems for an applicant population of 17, 754.  
 Activity complete.

**Location Description:**

Hancock, Harrison, Jackson, Pearl River, Stone, George, Lamar, Forest and Jones Counties in Mississippi.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 0002 / Housing for Renters

<b>Grantee Activity Number:</b>	<b>0002 SRAP</b>
<b>Activity Title:</b>	<b>SRAP</b>

### Activity Category:

Affordable Rental Housing

### Project Number:

0002

### Projected Start Date:

07/01/2007

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Housing for Renters

### Projected End Date:

12/31/2019

### Completed Activity Actual End Date:

### Responsible Organization:

Mississippi Development Authority1

### Overall

	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$203,853,614.81
Total Budget	(\$900,000.00)	\$203,853,614.81
Total Obligated	(\$900,000.00)	\$203,853,614.81
Total Funds Drawdown	(\$61,741.02)	\$203,105,161.34
Program Funds Drawdown	(\$61,741.02)	\$202,927,142.72
Program Income Drawdown	\$0.00	\$178,018.62
Program Income Received	\$0.00	\$18,519.42
Total Funds Expended	(\$198,998.00)	\$202,908,444.34



Mississippi Development Authority <sup>1</sup>	(\$198,998.00)	\$202,908,444.34
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The purpose of the Small Rental Assistance Program is to provide loans to owners of small rental properties with four (4) or fewer units. The purpose of this program is to provide project-based rental assistance in the repair or replacement of lost or damaged rental units. In return, owners of the rental properties and units will commit to renting the units to eligible applicants with incomes not to exceed 80% or 120% of the area median income (AMI) depending on the number of units per property. Owners are also restricted in the rents that can be charged to each tenant based on the tenant's income.

### Location Description:

4 Mississippi Gulf Coast Counties (Hancock, Harrison, Jackson and Pearl River Counties.)

### Activity Progress Narrative:

The Small Rental Assistance Program has completed rental unit closings and continues to monitor the completed units for compliance with all applicable program requirements.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3509/3507

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3509/3507
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	3509/3507

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	32	2515/2455	2186/1052	5383/3507	87.33
# Renter Households	0	0	32	2515/2455	2186/1052	5383/3507	87.33

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



---

**Project # / Title: 0002 TCAF / Tax Credit Assistance Fund****Grantee Activity Number: 0002 TCAF R154001TCAF MISSISSIPPI HOME CORP.****Activity Title: MISSISSIPPI HOME CORPORATION****Activity Category:**

Affordable Rental Housing

**Project Number:**

0002 TCAF

**Projected Start Date:**

03/09/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Tax Credit Assistance Fund

**Projected End Date:**

08/01/2014

**Completed Activity Actual End Date:****Responsible Organization:**

Mississippi Home Corporation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$17,867,856.92
<b>Total Budget</b>	\$0.00	\$17,867,856.92
<b>Total Obligated</b>	\$0.00	\$17,867,856.92
<b>Total Funds Drawdown</b>	\$0.00	\$17,867,856.92
<b>Program Funds Drawdown</b>	\$0.00	\$17,856,464.12
<b>Program Income Drawdown</b>	\$0.00	\$11,392.80
<b>Program Income Received</b>	\$11,392.80	\$284,820.00
<b>Total Funds Expended</b>	\$0.00	\$17,867,856.92
Mississippi Home Corporation	\$0.00	\$17,867,856.92
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

MDA intends to implement the Program to provide up to \$30 million in CDBG funding to certain owners of affordable housing projects (the "Borrowers"). The Funds are intended to provide an additional source of gap financing for projects (the "Projects") receiving affordable housing tax credits (the "Credits") from Mississippi Home Corporation ("MHC"), as a result of market-wide repricing of Credits since allocation by MHC. As described below, the Funds will only be made available to eligible Borrowers in the form of loans (the "Loans") from MDA. Grants will not be available under the Program. Completed and closed out 3Q14.

**Location Description:**

Pearl River, Hancock, Harrison and Jackson Counties

**Activity Progress Narrative:**

The developer loan terms and conditions are being met by all property owners. The TCAF Grant monitoring is ongoing by teams representing both Mississippi Home Corporation and the Mississippi Development Authority.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		618/618	
# of Multifamily Units	0		618/618	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	226/118	384/500	618/618	98.71
# Renter Households	0	0	0	226/118	384/500	618/618	98.71

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 0004 / Public Housing

<b>Grantee Activity Number:</b>	<b>0004 PHP MS REG VIII - RUSHING FARMS</b>
<b>Activity Title:</b>	<b>RUSHING FARMS</b>

### Activity Category:

Construction of new replacement housing

### Project Number:

0004

### Projected Start Date:

06/25/2012

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Public Housing

### Projected End Date:

06/30/2014

### Completed Activity Actual End Date:

### Responsible Organization:

Mississippi Regional Housing Authority VIII





<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$94,421.20
<b>Total Budget</b>	\$0.00	\$94,421.20
<b>Total Obligated</b>	\$0.00	\$94,421.20
<b>Total Funds Drawdown</b>	\$0.00	\$94,421.20
<b>Program Funds Drawdown</b>	\$0.00	\$94,421.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$94,421.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Phase I of this project is the new construction of age restricted low-income housing development consisting of 48 single-family homes to be rented to households with incomes of 80% or below of AMI as defined by HUD. The development will include a clubhouse that contains a common area, media room, offices and a business center. Completed and closed out 4Q14.

### Location Description:

Harrison County off of Old HWY 67 just north of Biloxi city limits.

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	642
Monitoring Visits	0	640
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	642



**Grantee: Mississippi**

**Grant: B-08-DF-28-0001**

**April 1, 2018 thru June 30, 2018 Performance Report**

---



**Grant Number:**

B-08-DF-28-0001

**Obligation Date:****Award Date:****Grantee Name:**

Mississippi

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$2,281,287.00

**Grant Status:**

Ready to Close

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$2,281,287.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$2,281,287.00

**Disasters:****Declaration Number**

FEMA-1753-MS

**Narratives****Disaster Damage:****Recovery Needs:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$2,267,360.51

**Total Budget**

(\$13,926.49)

\$2,267,360.51

**Total Obligated**

(\$13,926.49)

\$2,267,360.51

**Total Funds Drawdown**

\$0.00

\$2,267,360.51

**Program Funds Drawdown**

\$0.00

\$2,267,360.51

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,267,360.51

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		99.36%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$342,193.05	\$0.00
Limit on Admin/Planning	\$456,257.40	\$98,451.91
Limit on Admin	\$114,064.35	\$9,892.15
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

Six projects have been awarded, and six full development contracts have been issued. Project scopes include drainage work, road repair, sewer lift station repair, and town generator placement. All projects have been completed and are closed out. The cost re-classification for the grant is complete, and the grant has been marked ready for close out. The signed closeout document attachments will be mailed to HUD the first week of August.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, State admin	\$0.00	\$9,892.15	\$9,892.15
2, Community Revitalization	\$0.00	\$2,168,908.60	\$2,168,908.60
3, Planning	\$0.00	\$88,559.76	\$88,559.76



## Activities

**Project # / Title:** 1 / State admin

**Grantee Activity Number:** 1-State Admin  
**Activity Title:** State Administration

**Activity Category:**

Administration

**Project Number:**

1

**Projected Start Date:**

01/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

State admin

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

06/28/2018

**Responsible Organization:**

Mississippi Development Authority1

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$9,892.15

**Total Budget**

(\$8,441.65)

\$9,892.15

**Total Obligated**

(\$8,441.65)

\$9,892.15

**Total Funds Drawdown**

\$0.00

\$9,892.15

**Program Funds Drawdown**

\$0.00

\$9,892.15

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$9,892.15

    Mississippi Development Authority1

\$0.00

\$9,892.15

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

State Administration for the Midwest Flood Community Development Block Grant supplemental disaster recovery funds.

**Location Description:**

Jackson, MS

**Activity Progress Narrative:**

The State of Mississippi continues to administer funds for the Midwest Floods Grants.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 2 / Community Revitalization

**Grantee Activity Number:** 2-Program Delivery Cost

**Activity Title:** Program Delivery Cost

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

2

**Projected Start Date:**

01/01/2010

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Community Revitalization

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

06/28/2018

**Responsible Organization:**

Mississippi Development Authority2

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$11,185.54

**Total Budget**

(\$5,484.84)

\$11,185.54

**Total Obligated**

(\$5,484.84)

\$11,185.54

**Total Funds Drawdown**

\$0.00

\$11,185.54

**Program Funds Drawdown**

\$0.00

\$11,185.54



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$11,185.54
Mississippi Development Authority2	\$0.00	\$11,185.54
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

This activity includes delivery costs associated with the Midwest Floods grant.

### Location Description:

Jackson, Mississippi

### Activity Progress Narrative:

These expenses are related to contractor delivery cost for the Midwest Floods Grants.

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title:** 3 / Planning

**Grantee Activity Number:** 3-Planning  
**Activity Title:** Planning

**Activity Category:**  
 Planning

**Activity Status:**  
 Completed





**Project Number:**

3

**Projected Start Date:**

01/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Project Title:**

Planning

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

06/28/2018

**Responsible Organization:**

Mississippi Development Authority2

**Overall****Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$88,559.76

**Total Budget**

\$0.00

\$88,559.76

**Total Obligated**

\$0.00

\$88,559.76

**Total Funds Drawdown**

\$0.00

\$88,559.76

**Program Funds Drawdown**

\$0.00

\$88,559.76

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$88,559.76

Mississippi Development Authority2

\$0.00

\$88,559.76

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Planning expenses related to DF grant.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	619
Monitoring Visits	0	617
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	619



**Grantee: Mississippi**

**Grant: B-08-DI-28-0001**

**April 1, 2018 thru June 30, 2018 Performance Report**

---



**Grant Number:**

B-08-DI-28-0001

**Obligation Date:****Award Date:****Grantee Name:**

Mississippi

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$11,722,116.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$11,722,116.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$11,722,116.00

**Disasters:****Declaration Number**

FEMA-1753-MS

**Narratives****Disaster Damage:**

In 2008, the State of Mississippi had three disaster declarations issued by the President of the United States. The first declaration was issued for the storm damaged and flooded areas of in the counties of Bolivar, Warren, Washington, and Wilkinson. The second declaration covers Hinds County and relates to severe tornado damage incurred in late May 2008. The third declaration relates to damage incurred by the counties of Adams, Hancock, Harrison, Washington and Wilkinson during Hurricane Gustav. The Mississippi Development Authority has developed plans and programs to address disaster relief, long term recovery and restoration of infrastructure.

**Recovery Needs:**

Recovery Needs: 1. Assistance to homeowners affected by the storms and floods 2. Assistance with rebuilding of public infrastructure 3. Economic assistance to businesses affected by the storms and flooding. 4. Debris removal and demolition not covered by any other source.

**Overall****This Report Period****To Date****Total Projected Budget from All Sources**

N/A

\$11,722,116.00

**Total Budget**

\$0.00

\$11,722,116.00

**Total Obligated**

\$0.00

\$11,722,116.00

**Total Funds Drawdown**

\$322.50

\$10,564,873.98

**Program Funds Drawdown**

\$322.50

\$10,564,873.98

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$322.50

\$10,564,873.98

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		85.13%
Overall Benefit Percentage (Actual)		85.05%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,758,317.40	\$0.00
Limit on Admin/Planning	\$2,344,423.20	\$644,773.43
Limit on Admin	\$586,105.80	\$135,611.55
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

As of June 30, 2018, twenty (20) projects have been awarded. Twenty (20) full development contracts have been issued, bringing all projects to full development status. Project scopes include drainage improvements, sewage generator installation, housing repairs and buyouts, community center/storm shelter construction and city planning. The projects are progressing with 18 projects closed out (Natchez, Vicksburg, Wilkinson #1, Adams #1, Adams #2, Centreville #1, Jackson Housing Authority, Merigold, Natchez Housing Authority, Cleveland, Washington, Voice of Calvary, City of Natchez, Leland, City of Greenville, Centreville #2, City of Jackson and Wilkinson #2). Habitat for Humanity has completed their contract milestones under the rehab and HBA activities. They have requested additional funding to assist additional households. MDA has requested a HUD review of the Gulf Coast Housing Partnership project to finalize a resolution to the de-obligation appeal.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, State Admin	\$322.50	\$172,834.54	\$135,611.55
2, Community Revitalization	\$0.00	\$11,365,181.40	\$10,245,162.37
3, Planning	\$0.00	\$184,100.06	\$184,100.06



## Activities

**Project # / Title:** 1 / State Admin

**Grantee Activity Number:** 1-State Admin  
**Activity Title:** State Administration

**Activity Category:**

Administration

**Project Number:**

1

**Projected Start Date:**

01/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Admin

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mississippi Development Authority2

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$172,834.54
<b>Total Budget</b>	\$0.00	\$172,834.54
<b>Total Obligated</b>	\$0.00	\$172,834.54
<b>Total Funds Drawdown</b>	\$322.50	\$135,611.55
<b>Program Funds Drawdown</b>	\$322.50	\$135,611.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$322.50	\$135,611.55
Mississippi Development Authority2	\$322.50	\$135,611.55
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

State Administration for the IKE Community Development Block Grant supplemental disaster recovery funds.

**Location Description:**

Jackson, MS

**Activity Progress Narrative:**

The State of Mississippi continues to administer funds for the Ike Grants.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 2 / Community Revitalization

**Grantee Activity Number:** GV-350-142-01 Centreville

**Activity Title:** Centreville

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

05/01/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Community Revitalization

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wilkinson County

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$139,950.00

**Total Budget**

\$0.00

\$139,950.00

**Total Obligated**

\$0.00

\$139,950.00

**Total Funds Drawdown**

\$0.00

\$139,950.00

**Program Funds Drawdown**

\$0.00

\$139,950.00



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$139,950.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Purchase and install 3 generators for sewage treatment lagoons. Completed and closed 2Q14.

### Location Description:

Centreville, Wilkinson County, MS

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	619
Monitoring Visits	0	617
Audit Visits	0	0
Technical Assistance Visits	0	2





Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	619

